

This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific

Regulatory Deadlines per 2028 CAC Chapter 8, Article 1, Section 1.3.2:
March 1, 2028: Deadline to submit construction documents for NPC 6102, NPC 9, Demolition, and Removal of Acute Care Service projects
March 1, 2028: Deadline for permits to be obtained for NPC 6102, NPC 9, Demolition, and Removal of Acute Care Service projects
January 1, 2030: Deadline for all seismic compliance projects to be completed

Status: Not Approve

“Not Approved” indicates that the submitted Compliance Plan has been reviewed and is not approved because the plan does not include a sufficiently detailed plan to resolve all areas of non-compliance and the Compliance plan does not have 10 critical milestones. For the following comments, the facility is reporting that it will be compliant with the January 1, 2020 deadline, the Compliance Plan indicates that the facility will be non-compliant with the March 1, 2020 deadline. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues. Please note that if the Office determines that the only remaining issue with the amended compliance plan is the noncompliance with March 1, 2020 deadline, the facility will be required to submit an amended compliance plan. The following table summarizes the comments. The submitted Compliance Plan has been reviewed and approved, but that the facility is reporting that it will be non-compliant with one or both MPC regulatory deadlines.

Summary Schedule - Click to Hide

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the

hospital. IFHCN has verified that a milestone was met, it is marked as met.

Business Schedule Legend

- Weekdays
- Weekends
- School Weekdays
- School Weekends
- School Critical Weekdays
- School Critical Weekends

Compliance Type Tables - Click to Hide

This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCA are included alongside the hospital's reported information.

Activity No.	Way	SPC	SPC	Completion Time (Reported by Member)	Remarks Reported by Member
SL-2-00011	Signature Initiation Initiation Initiation	2	2	SPC and MPC Refuili	Heupler has been waiting on the compliance report since Dec 2021. Initial satellite comms HCN comms were received in 2024. Rescheduling compliance plan in 11/2023. Sampling
SL-2-00012	Initiation Initiation Initiation	2	2	SPC and MPC Refuili	Heupler has been waiting on the compliance report since Dec 2021. Initial satellite comms HCN comms were received in 2024. Rescheduling compliance plan in 11/2023. Sampling
SL-2-00013	Initiation Initiation Initiation	2	2	SPC and MPC Refuili	Heupler has been waiting on the compliance report since Dec 2021. Initial satellite comms HCN comms were received in 2024. Rescheduling compliance plan in 11/2023. Sampling
SL-2-00014	Initiation Initiation Initiation	4	2	SPC Refuili	Heupler has been waiting on the compliance report since Dec 2021. Initial satellite comms HCN comms were received in 2024. Rescheduling compliance plan in 11/2023. Sampling

Building Milestone Description Table--Click to Hide

This table shows detailed, building-level structure information reported by the hospitals. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCRN comments on the reported milestones are included in the table.

[illegible]

Facility's Request for Delay - Click to Hide

HICAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2020 seismic compliance deadline under AQ 969 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Global Property Management**
 What type of entity owns this facility? **Private (Investor – Partnership)**
 Who manages the hospital? **Good Samaritan Hospital LP**
 What type of entity manages this hospital? **Private (Investor – Partnership)**
 Who is financially responsible for the seismic upgrades? **Good Samaritan Hospital LP**
 Other contact financially obligated for infrastructure improvements: **None**

[Click to Download PDF](#)