

Seismic Compliance Plan for 10431 Huntington Beach Hospital

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the building owner.

○ Illusions ○ Mixed Illusions ○ Met Illusions
● Critical Illusions ● Mixed Critical Illusions ● Met Critical Illusions

Activity No.	Site Name	SPC	NPC	Compliance Type	Planned to be Completed	Completed
BLD-020087	Hospital Tower	2	2	SPC and NPC Results	☐	☐
BLD-020088	Main Hospital	2	2	SPC and NPC Results	☐	☐
BLD-020089	ED/CCU Expansion	04	2	NPC Results	☐	☐
BLD-020090	Emergency Expansion	3	2	NPC Results	☐	☐
BLD-020091	CT Scan Addition	6	2	NPC Results	☐	☐
BLD-020092	3-Way Addition	2	2	SPC and NPC Results	☐	☐

Compliance Type Tables - Click to Hide

This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Referring To	Key Element	SPC	MPC	Compliance Type (Required by Standard)	Relevant Operational Use (Optional)
93-03296	Process Control	1	2	SPC and MPC (Both)	Reduction in SPQ and MPQ
93-03297	Process Control	1	2	SPC and MPC (Both)	Reduction in SPQ and MPQ
93-03298	Process Control	2a	2	MPC (Only)	Reduction in MPQ
93-03299	Process Control	1	2	MPC (Only)	Reduction in MPQ
93-03300	CT from Definition	1	2	MPC (Only)	REDUCED TO MPQ
93-03301	SPC from Definition	1	2	SPC and MPC (Both)	Reduction in SPQ and MPQ

Building Milestone Description Table - Click to Hide

This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCN comments on the reported milestones are included in the table.

Task ID	Task Name	Responsible	Completion Date	Priority
NPL-0007	Conclusion Final	NPL-002 (signature completion project NPL)	2010/01/26	Phase initial risk in Conclusion NPL
	Validation Report Summary	NPL-002 (signature completion project NPL)	2010/01/26	
	Validation Report Detailed	NPL-002 (signature completion project NPL)	2010/01/26	
	Validation Report Summary	NPL-002 (signature completion project NPL)	2010/01/26	
	Validation Report Detailed	NPL-002 (signature completion project NPL)	2010/01/26	
NPL-0008	Conclusion Final	NPL-002 (signature completion project NPL)	2010/01/26	Phase initial risk in Conclusion NPL
	Validation Report Summary	NPL-002 (signature completion project NPL)	2010/01/26	
	Validation Report Detailed	NPL-002 (signature completion project NPL)	2010/01/26	
	Validation Report Summary	NPL-002 (signature completion project NPL)	2010/01/26	
	Validation Report Detailed	NPL-002 (signature completion project NPL)	2010/01/26	
NPL-0009	Conclusion Final	NPL-002 (signature completion project NPL)	2010/01/26	Phase initial risk in Conclusion NPL
	Validation Report Summary	NPL-002 (signature completion project NPL)	2010/01/26	
	Validation Report Detailed	NPL-002 (signature completion project NPL)	2010/01/26	
	Validation Report Summary	NPL-002 (signature completion project NPL)	2010/01/26	
	Validation Report Detailed	NPL-002 (signature completion project NPL)	2010/01/26	
NPL-0010	Conclusion Final	NPL-002 (signature completion project NPL)	2010/01/26	Phase initial risk in Conclusion NPL
	Validation Report Summary	NPL-002 (signature completion project NPL)	2010/01/26	
	Validation Report Detailed	NPL-002 (signature completion project NPL)	2010/01/26	
	Validation Report Summary	NPL-002 (signature completion project NPL)	2010/01/26	
	Validation Report Detailed	NPL-002 (signature completion project NPL)	2010/01/26	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2020 seismic compliance deadline under AQ 669 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **PRIME HEALTHCARE FOUNDATION - HUNTINGTON BEACH, LLC**
 What type of entity owns this facility? **Private (Investor - Limited Liability Company)**
 Who manages the hospital? **PRIME HEALTHCARE FOUNDATION - HUNTINGTON BEACH, LLC**
 What type of entity manages this hospital? **Private (Investor - Limited Liability Company)**
 Who is financially responsible for the seismic upgrades? **PRIME HEALTHCARE FOUNDATION - HUNTINGTON BEACH, LLC**
 Other contract financially obligated for infrastructure improvements: **None**

[Click to Download PDF](#)