

This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2020 CAC Chapter 8, Article 1, Section 1.8.2:
March 1, 2020: Deadline to submit construction documents for NPG 6162, NPG 8, Demolition, and Removal of Acute Care Service projects
March 1, 2020: Deadline for permits to be obtained for NPG 6162, NPG 8, Demolition, and Removal of Acute Care Service projects
January 1, 2020: Deadline for all seismic compliance projects to be completed

Seismic Compliance Plan for 10450 Garden Grove Hospital and Medical Center

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. This facility reports that it will meet all applicable NPC deadlines and achieve seismic compliance by the January 1, 2030, deadline. However, the Office has determined that the Compliance Plan has insufficient details that must be addressed before approval can be granted. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments. The Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. IFHCA has verified that a milestone was met; it is marked as met.

Inventory Site Legend					
	Ministère		Miscellaneous		Not Monitored
	Critical Ministère		Critical Miscellaneous		Critical Not Monitored
Building No.	Bldg Name	FPC	NPC	Completion Type Planned by Electrical Progress	
BUILD-02086	Patient Tower	E	2	NPIC-Retaind	
BUILD-02087	Auxiliary Building	E	2	NPIC-Retaind	
BUILD-02098	Mechanical Building	E	2	NPIC-Retaind	

Compliance Method:

This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Wing Name	NPC	NPC	Compliance Type (Reported by Resident)	Resolution (Reported by Resident)
BLD-02048	Patent Tower	1	3	NPC Failure	NPC (Upgrade)
BLD-02047	Auxiliary Building	1	3	NPC Failure	NPC (Upgrade)
BLD-02046	Observation Building	1	3	NPC Failure	NPC (Upgrade)

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Islamic Compliance:

This table shows detailed, building-level performance information reported by the hospitals. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the strategies for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Year	Activity Type	Responsible	Completion Date (Planned by)	RCR Comments
A.S. 2007	Construction Completed	SP-1 Construction Dept.	03/03/07	
	Construction PM	SP-1 property, completion of initial project	03/03/07	
	Construction Estimate	SP-1 Construction Dept. 03/03/07 for reference	03/03/07	
	Construction Estimate	SP-1 Construction (200 mg project project)	03/03/07	
	NA		03/03/07	
A.S. 2008	SP-1 ASD Construction Document	SP-1000 regional major project project	03/03/07	13 other releases are required to complete release 13
	SP-1 ASD Construction Document	SP-1000 regional major project project	03/03/07	Phase 2008-2009 (200 mg project)
	Construction Completed	SP-1 Construction Dept.	03/03/07	
	Construction PM	SP-1 property, completion of initial project	03/03/07	
	Construction Estimate	SP-1 Construction (200 mg project project)	03/03/07	
A.S. 2009	SP-1 ASD Construction Document	SP-1000 regional major project project	03/03/07	
	SP-1 ASD Construction Document	SP-1000 regional major project project	03/03/07	
	Construction Completed	SP-1 Construction Dept.	03/03/07	
	Construction PM	SP-1 property, completion of initial project	03/03/07	
	Construction Estimate	SP-1 Construction (200 mg project project)	03/03/07	

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2020 seismic compliance deadline under AQ 669 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **PRIME HEALTHCARE SERVICES - GARDEN GROVE, LLC**
 What type of entity owns this facility? *Private (Investor - Limited Liability Company)*
 Who manages the hospital? **PRIME HEALTHCARE SERVICES - GARDEN GROVE, LLC**
 What type of entity manages this hospital? *Private (Investor - Limited Liability Company)*
 Who is financially responsible for the seismic upgrades? **PRIME HEALTHCARE SERVICES - GARDEN GROVE, LLC**
 Other contact financially obligated for infrastructure improvements: *None*

[Click to Download PDF](#)