

Regulatory Deadlines per 2020 CAC Chapter 6, Article 1, Section 1.8.2:
March 1, 2020: Deadline to submit construction documents for NPC 6102, NPC 61, Demolition, and Removal of Acute Care Service projects
March 1, 2020: Deadline for permits to be obtained for NPC 6102, NPC 61, Demolition, and Removal of Acute Care Service projects
January 1, 2020: Deadline for all seismic compliance activity to be completed

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific

Seismic Compliance Plan for 11414 Kindred Hospital - Los Angeles

Approved indicates that the submitted Compliance Plan has been reviewed and the Office takes no exception to the submitted Compliance Plan. The Compliance Plan indicates that all regulatory deadlines will be met and the facility will be seismically compliant by January 1, 2030.

Summary Schedule - Click to Hide

Summary Schedule

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the

[illegible][Compliance Type Tables - Click to Hide](#)

Compliance Method:

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCA are included alongside the hospital's reported information.

Building No.	Policy Name	SPC	NPC	Compliance Type (Required by Building)	Measures Proposed to be Implemented
00-00107	Fire Protection Building 1	1	2	SPC and NPC Results	The building will be brought into compliance with NPC-05 Level 2, NPC-6 and NPC-05-01
00-00108	Fire Protection Building 2	1	2	SPC and NPC Results	The building will be brought into compliance with NPC-05 Level 2 and NPC-8 requirements
00-00109	Fire Protection Building 3	1	2	NPC Results	The building will be brought into compliance with NPC-05 Level 2 and NPC-8 requirements
00-00167	Fire Protection Building 4	2	3	SPC and NPC Results	The building will be brought into compliance with NPC-05 Level 2, NPC-6 and NPC-05-01
00-00168	Fire Protection Building 5	2	3	SPC and NPC Results	The building will be brought into compliance with NPC-05 Level 2, NPC-6 and NPC-05-01
00-00169	Fire Protection Building 6	2	3	SPC and NPC Results	The building will be brought into compliance with NPC-05 Level 2, NPC-6 and NPC-05-01
00-00170	Fire Protection Building 7	2	3	SPC and NPC Results	The building will be brought into compliance with NPC-05 Level 2, NPC-6 and NPC-05-01

Building Milestone Description Table--Click to Hide

Description of Milestones to achieve Islamic Compliance:

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the strategies for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

NAEP ID	Conclusion Type	Requirement	Completion Date (Relative to NAEP ID)	NAEP Content
NAEP-0107	Conclusion Fulfilled	NAEP-01 Laid a strategic, comprehensive set of well-planned	01/01/2000	
	Conclusion Fulfilled	NAEP-02 Acquired considerable experience in	01/01/2000	
	Conclusion Met/Exceeded	NAEP-03 Laid a strategic and comprehensive program	01/01/2000	
	Conclusion Met/Exceeded	NAEP-04 Laid a strategic and comprehensive program	01/01/2000	
	Conclusion Met/Exceeded	NAEP-05 Laid a strategic and comprehensive program	01/01/2000	
NAEP-0108	Conclusion Partially Met/Exceeded	NAEP-01 Laid a strategic, comprehensive set of well-planned	01/01/2000	
	Conclusion Partially Met/Exceeded	NAEP-02 Acquired considerable experience in	01/01/2000	
	Conclusion Met/Exceeded	NAEP-03 Laid a strategic and comprehensive program	01/01/2000	
	Conclusion Met/Exceeded	NAEP-04 Laid a strategic and comprehensive program	01/01/2000	
	Conclusion Met/Exceeded	NAEP-05 Laid a strategic and comprehensive program	01/01/2000	
	Conclusion Met/Exceeded	NAEP-06 Laid a strategic and comprehensive program	01/01/2000	
	Conclusion Met/Exceeded	NAEP-07 Laid a strategic and comprehensive program	01/01/2000	
	Conclusion Met/Exceeded	NAEP-08 Laid a strategic and comprehensive program	01/01/2000	
	Conclusion Met/Exceeded	NAEP-09 Laid a strategic and comprehensive program	01/01/2000	
	Conclusion Met/Exceeded	NAEP-10 Laid a strategic and comprehensive program	01/01/2000	
NAEP-0109	Conclusion Fulfilled	NAEP-01 Laid a strategic, comprehensive set of well-planned	01/01/2000	
	Conclusion Fulfilled	NAEP-02 Acquired considerable experience in	01/01/2000	
	Conclusion Met/Exceeded	NAEP-03 Laid a strategic and comprehensive program	01/01/2000	
	Conclusion Met/Exceeded	NAEP-04 Laid a strategic and comprehensive program	01/01/2000	
	Conclusion Met/Exceeded	NAEP-05 Laid a strategic and comprehensive program	01/01/2000	

Facility's Request for Delay - Click to Hide

HICAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2020 seismic compliance deadline under AQ 969 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Vantas Realty, LP**
 What type of entity owns this facility? **Private (Investor - Limited Liability Company)**
 Who manages the hospital? **THC - Orange County, LLC**
 What type of entity manages this facility? **Private (Investor - Corporation)**
 Who is financially responsible for the seismic upgrades? **THC - Orange County, LLC**
 Other contact financially obligated for infrastructure improvements: **None**

[Click to Download PDF](#)