

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because the facility is reporting that it will be non-compliant with the January 1, 2020 deadline and the plan does not include a path to resolve all areas of non-compliance. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Regulatory Deadlines per 2028 CAC Chapter 8, Article 1, Section 1.3.2:
March 1, 2028: Deadline to submit construction documents for NPC 6102, NPC 9, Demolition, and Removal of Acute Care Service projects
March 1, 2028: Deadline for permits to be obtained for NPC 6102, NPC 9, Demolition, and Removal of Acute Care Service projects
January 1, 2030: Deadline for all seismic compliance projects to be completed

Summary Schedule - Click to Hide

Summary Schedule

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the

hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

Legend					
	Infection		Mixed Infection		Mit Mitigation
	Critical Infection		Mixed Critical Infection		Mit Critical Mitigation
Activity No.	Activity Name	APC	NPC	Completion Type	Remarks or Special Comments
BILD-07782	Sales Training	2	2	APC and NPC Results	
BILD-07783	Patient Training	2	2	APC and NPC Results	
BILD-07784	Emergency Response	2	2	APC and NPC Results	
BILD-07785	Medical Practice	2	2	APC Results	
BILD-07786	Clinical Panel	2	2	APC Results	
BILD-07787	Structural Building	4	2	NPC Results	

Compliance Type Tables - Click to Hide

Compliance Method:

This table lists each building on the hospital's campus and the staffed by hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCA are included alongside the hospital's reported information.

Building No.	Wdg. Type	SPC	SPC	Compliance Type Required by Authority	Narrative Reported by Resident
BLD-0193	South Tower	2	2	Residue services for other existing unrelated buildings	RA33-16
BLD-0198	Plaint Tower	2	2	SPC and SPC Related	Relativ to comply with SPC 40 & SPC 40-Land 2 and 3 requirements
BLD-0199	West and Westinghouse Center	2a	2	SPC Related	Relativ to comply with SPC 4 and 5 requirements
BLD-0197	Central Plant	2a	2	SPC Related	Relativ to comply with SPC 4 and 5 requirements
BLD-0196	Mechanical Building	1	2	SPC Related	Relativ to comply with SPC 4 and 5 requirements

Building Milestone Description Table--Click to Hide

Description of Milestones to achieve Islamic Compliance:

This table shows detailed, building-level milestone information reported by the hospitals. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCN comments on the reported milestones are included in the table.

Activity ID	Activity Type	Activity Description	Completion Date Reported to CMC	CMC Comments
30.0.0.0.0	Construction Release	Construction 95 completion	12/10/2020	
	Construction Release	Construction 95 completion	12/10/2020	
	Validation Report Submitted	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
30.0.0.0.1	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
30.0.0.0.2	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
30.0.0.0.3	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	
	Construction Release	CMC 45 100% validation report submitted to CMC	12/10/2020	

Facility's Request for Delay - Click to Hide

HICAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2020 seismic compliance deadline under AQ 949 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? Commonwealth Health

[Click to Download PDF](#)