

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2025 CAC Chapter 9, Article 1, Section 1.3.2:

- March 1, 2026:** Deadline to submit construction documents for NPC 610; NPC 9, Demolition, and Removal of Acute Care Service projects
- March 1, 2026:** Deadline for permits to be obtained for NPC 610; NPC 9, Demolition, and Removal of Acute Care Service projects
- January 1, 2026:** Deadline for all seismic compliance projects to be completed

Seismic Compliance Plan for 11847 Mission Community Hospital

¹ "Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments; the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues. Please note that if all comments other than compliance with 03/01/2026 or 03/01/2028 deadline are resolved facility get "Approved with Non-Compliance Note(s)" which indicates that the submitted Compliance Plan has been reviewed and approved, but that the facility is reporting that it will be non-compliant with one or both NPC regulatory deadlines.

Summary Schedule - Click to Hide

Summary Schedule

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary School Legal

 Wistone
 Mixed Wistone
 Mt Wistone
 Colored Wistone
 Mixed Colored Wistone
 Mt Colored Wistone

Activity No.	Activity Name	25°C	35°C	Compliance Type	Observed vs. Standard	Comments
04-2-00302	Building A - Truss	2	2	25°C and 35°C Retests	Met	
04-2-00303	Building B - Auxiliary Building	2	2	25°C and 35°C Retests	Met	
04-2-00304	Building C - Emergency Operations Bldg	2	2	25°C and 35°C Retests	Met	
04-2-00305	Building D - Health Truss	6	4	35°C Retests	Met	

Compliance Type Tables - Click to Hide

Compliance Method:

This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCA are included alongside the hospital's reported information.

Building No.	Building Name	SPC	NPC	Compliance Type (Reported by Resident)	Resolution Proposed (by Resident)
BLD-0002	Building A - Tenant 1	2	2	SPC and NPC Refill	Refill to SPC-02, NPC-02 and NPC-3.
BLD-0003	Building B - Building Building	2	2	SPC and NPC Refill	Refill to SPC-02, NPC-02 and NPC-3.
BLD-0004	Building C - Emergency Department B	2	2	SPC and NPC Refill	Refill to SPC-02, NPC-02 and NPC-3.
BLD-0005	Building D - South Tower	1	4	NPC Refill	Refill to NPC-3.

Building Milestone Description Table--Click to Hide

Description of Milestones to achieve Islamic Compliance:

This table shows detailed, building-level milestone information reported by the hospitals. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCRU comments on the reported milestones are included in the table.

[illegible]

Facility's Request for Delay - Click to Hide

HICAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2020 seismic compliance deadline under AQ 949 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Mission Community Hospital**
 What type of entity owns this facility? **Private (Investor – Corporation)**
 Who manages the hospital? **Mission Community Hospital**
 What type of entity manages this hospital? **Private (Investor – Corporation)**
 Who is financially responsible for the seismic upgrades? **Mission Community Hospital**
 Other contact financially obligated for infrastructure improvements: **None**

[Click to Download PDF](#)