

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific

Regulatory Deadlines per 2025 CAC Chapter 9, Article 1, Section 1.3.2:

- March 1, 2026:** Deadline to submit construction documents for NPC 610; NPC 9, Demolition, and Removal of Acute Care Service projects
- March 1, 2026:** Deadline for permits to be obtained for NPC 610; NPC 9, Demolition, and Removal of Acute Care Service projects
- January 1, 2026:** Deadline for all seismic compliance projects to be completed

Seismic Compliance Plan for 11874 Monrovia Memorial Hospital

Approved indicates that the submitted Compliance Plan has been reviewed and the Office takes no exception to the submitted Compliance Plan, the facility has reported that they will meet all regulatory NPC deadlines. The Compliance Plan indicates that the facility will not be seismically compliant by the January 1, 2030 deadline and needs additional time. This Compliance Plan has been reviewed in conjunction with an AB 693 delay application with a request to delay the facility's final seismic compliance up to June 1, 2032.

Summary Schedule - Click to Hide

Summary Schedule

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. IFHCA has verified that a milestone was met; it is marked as met.

Summary Schedule Legend					
	Minimize		Maximize		Use Minimize
	Global Minimize		Global Critical Minimize		Use Global Minimize
Activity No.	Activity Name	SPC	Temp	Compliance Type	Associated to Compliance Component
W-2-00227	Main Building	2	3	SPC and TPC Results	

Compliance Type Tables - Click to Hide

Compliance Method:

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Wing Name	RPC	NPC	Compliance Type (Reported by HSE/HA)	Negative (Reported by HSE/HA)
BLD-00077	Main Building	2	3	RPC and NPC (Kiosk)	RPC-03, NPC-01-12 and NPC-5

Building Milestone Description Table--Click to Hide

Description of Milestones to achieve Islamic Compliance:

This table shows detailed, building-level milestone information reported by the hospitals. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCRU comments on the reported milestones are included in the table.

Activity No.	Activity Name	Activity Description	Completion Date (Planned by User)	Final Comments
MS-027	Construction Plan	NPC 400 Construction Completion	27/10/2016	
		NPC 4 COMPLETION	28/10/2016	
	Construction Milestone	NPC 4 20% construction completion milestone	28/10/2016	
		NPC 4 Construction Completion Milestone	28/10/2016	
		NPC 400 completion progress 20% completion	27/10/2016	
	Evaluation Report Submitter	NPC 40	12/03/2017	
	NPC 400 Construction Document Submitter	NPC 400 2 EXCUTORY SUBMITTAL	03/03/2016	
	NPC 400 Permit Issuance	NPC 4 and NPC 5 Permit Issuance	03/03/2016	
	NPC 400 Construction Document Submitter	NPC 5 DOCUMENT SUBMITTAL	03/03/2016	
	NPC 400 Construction Permit Issuance	NPC 400 Construction Document Submitter	03/03/2017	

Facility's Request for Delay - Click to Hide

The Facility has requested a delay of the January 1, 2020 deadline to June 1, 2022 for Seismic Compliance. This request has been approved, the approval letter with further detail is below:
[Link to AS 202 Letters](#)

Who owns this facility? **Alasker Healthcare LLC**
 What type of entity owns this facility? **Private (Investor - Limited Liability Company)**
 Who manages the hospital? **Alasker Healthcare LLC**
 What type of entity manages this hospital? **Private (Investor - Limited Liability Company)**
 Who is financially responsible for the system's upgrades? **Alasker Healthcare LLC**
 Other contract financially obligated for infrastructure improvements: **None**

[Click to Download PDF](#)