

Regulatory deadlines per 2020 CAC Chapter 9, Article 5, Section 1.8.2:
March 1, 2020: Deadline to submit construction documents for NPC #102; NPC #3, Demolition, and Removal of Acute Care Service projects.
March 1, 2020: Deadline for permits to be obtained for NPC #102; NPC #3, Demolition, and Removal of Acute Care Service projects.
January 1, 2020: Deadline for all seismic compliance projects to be completed.

This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific

Status: Not Approved

*"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because the facility is reporting that it will be non-compliant with the January 1, 2030 deadline and the plan does not include a path to resolve all areas of non-compliance. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Milestones are represented by circles on the timeline—however, only a circle is shown if additional details are provided. All milestones and dates are reported by the hospital. IHS/AT has verified that a milestone was met. It is marked as met.

[illegible]

Compliance Type Tables - Click to Hide

The table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

[illegible]

Building Milestone Description Table--Click to Hide

This table shows detailed, building-level milestone information reported by the hospitals. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCRI comments on the reported milestones are included in the table.

Activity	Completion Date	Responsible	Completion Date Reported by	RCR Comments
2015-2016	Construction Plan	USP 3 (responsible - completion of all deliverables)	10/20/2015	
	Construction Milestone	USP 3 (responsible - completion of all deliverables)	10/20/2015	
	Construction Milestone	USP 3 (responsible - major project completion)	10/20/2017	
	Evaluation Report Submitted	USP 3 (Evaluation Report submitted)	10/20/2015	
	USP 3 2015 Construction Summary	USP 3 (USP 3 completed the Construction Summary)	10/20/2015	
	USP 3 2015 Project Summary	USP 3 (USP 3 completed major project summary)	10/20/2015	
2016-2017	USP 3 2016 Construction Summary	USP 3 (USP 3 completed major project summary)	10/20/2017	
	USP 3 2016 Project Summary	USP 3 (USP 3 completed major project summary)	10/20/2017	
	Construction Plan	USP 3 (responsible - completion of all deliverables)	10/20/2016	
	Construction Milestone	USP 3 (responsible - completion of all deliverables)	10/20/2016	
	Construction Milestone	USP 3 (responsible - major project completion)	10/20/2017	
	Evaluation Report Submitted	Evaluation Report Submitted by USP 3. Decision on whether to continue the project was made.	10/20/2016	The Construction Plan shows that the Cultural Memorandum was not approved.
2017-2018	USP 3 2016 Construction Summary	USP 3 (USP 3 completed major project summary)	10/20/2016	
	USP 3 2016 Project Summary	USP 3 (USP 3 completed major project summary)	10/20/2016	Phase 2 will be initiated in 2018.
	Construction Plan	USP 3 (responsible - completion of all deliverables)	10/20/2017	
	Construction Milestone	USP 3 (responsible - completion of all deliverables)	10/20/2017	
	Construction Milestone	USP 3 (responsible - major project completion)	10/20/2018	
	Evaluation Report Submitted	Evaluation Report Submitted by USP 3. Decision on whether to continue the project was made.	10/20/2017	USP 3 2017 Evaluation has already been submitted.
2018-2019	USP 3 2017 Construction Summary	USP 3 (USP 3 completed major project summary)	10/20/2017	
	USP 3 2017 Project Summary	USP 3 (USP 3 completed major project summary)	10/20/2017	
	Construction Plan	USP 3 (responsible - completion of all deliverables)	10/20/2018	
	Construction Milestone	USP 3 (responsible - completion of all deliverables)	10/20/2018	
	Construction Milestone	USP 3 (responsible - major project completion)	10/20/2019	
	Evaluation Report Submitted	Evaluation Report Submitted by USP 3. Decision on whether to continue the project was made.	10/20/2018	USP 3 2018 Evaluation has already been submitted.

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2020 seismic compliance deadline under AB 659 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? Commonwealth Health

What type of entity owns this facility? Non-profit Corporation (incl. Church-related)
 Who operates the facility? Commonsfield Health

What type of entity manages this hospital? Non-profit Corporation (incl. Church-related)

Who is financially responsible for the seismic upgrades? **CommonSense Health**

Other contact financially obligated for infrastructure improvements: None

[Click to Download PDF](#)