

### What You'll Find on This Page

Seismic Compliance Plan for 11927 College Medical Center

\*Approved\* indicates that the submitted Compliance Plan has been reviewed and the Office takes no exception to the submitted Compliance Plan. The Compliance Plan indicates that all regulatory deadlines will be met and the facility will be semianually compliant by January 1, 2030.

## Summary Schedule - Click to Hide

### Summary Schedule

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the

**Summary Schedule Legend**

|                                                                                                      |                                                                                                            |                                                                                                          |
|------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|
|  Milestone          |  Mixed Milestone          |  Met Milestone          |
|  Critical Milestone |  Mixed-Critical Milestone |  Met Critical Milestone |

[illegible]

## Compliance Type Tables - Click to Hide

**Compliance Method:**

This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCA are included alongside the hospital's reported information.

| Job No.    | Job Name            | Qty | SPC                      | Compliance Type (Planned by Supplier)                                                   | Remarks (Planned by Supplier) |
|------------|---------------------|-----|--------------------------|-----------------------------------------------------------------------------------------|-------------------------------|
| 02-00-0040 | Steel and Cast Wdg. | 2   | SPC and NTP Retail       | The building will be brought into compliance with NTP C1 Level 2, NTP C6 and SPC C1-1   |                               |
| 02-00-0041 | Steel Wdg.          | 2   | SPC and NTP Retail       | The building will be brought into compliance with NTP C1 Level 2 and SPC C1 requirement |                               |
| 02-00-0042 | Unsprung Wdg.       | 4   | NTP Retail               | The building will be brought into compliance with NTP C1 Level 2 and SPC C1 requirement |                               |
| 02-00-0043 | Unsprung Wdg.       | 2   | SPC and NTP Retail       | The building will be brought into compliance with NTP C1 Level 2, NTP C6 and SPC C1-1   |                               |
| 02-00-0052 | Assembly            | 1   | OS-1, SPC and NTP Retail | The building will be brought into compliance with NTP C1 Level 2, NTP C6 and SPC C1-1   |                               |

## Building Milestone Description Table--Click to Hide

**Description of Milestones to achieve Islamic Compliance:**

This table shows detailed, building-level milestone information reported by the hospitals. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCN comments on the reported milestones are included in the table.

|           | Project Type                                               | Responsible                                                | Completion Date (Planned by) | RCO Comments |
|-----------|------------------------------------------------------------|------------------------------------------------------------|------------------------------|--------------|
| 2012-2013 | Construction Fund                                          | MSU-OP Construction Services                               | 11/03/2012                   |              |
|           |                                                            | MSU-OP Level 2 (opinion) - completion of all work projects | 11/03/2012                   |              |
|           | Construction Estimate                                      | MSU-OP (opinion) completion of project/phase work          | 11/03/2012                   |              |
|           |                                                            | MSU-OP Level 2 (opinion) completion of project/phase work  | 11/03/2012                   |              |
|           | Realization Report Submitted                               | MSU-OP RCN evaluation                                      | 11/03/2012                   |              |
|           | MSU-OP Construction Document Review                        | MSU-OP Level 2 (opinion) regional major projects           | 11/03/2012                   |              |
|           | MSU-OP Level 2 (opinion) - completion of all work projects | MSU-OP Level 2 (opinion) major projects                    | 11/03/2012                   |              |
|           | MSU-OP Level 2 (opinion) - completion of all work projects | MSU-OP Level 2 (opinion) major projects                    | 11/03/2012                   |              |
|           | MSU-OP Level 2 (opinion) - completion of all work projects | MSU-OP Level 2 (opinion) major projects                    | 11/03/2012                   |              |
|           | MSU-OP Level 2 (opinion) - completion of all work projects | MSU-OP Level 2 (opinion) major projects                    | 11/03/2012                   |              |
| 2013-2014 | Construction Fund                                          | MSU-OP Construction Services                               | 11/03/2013                   |              |
|           |                                                            | MSU-OP Level 2 (opinion) - completion of all work projects | 11/03/2013                   |              |
|           | Construction Estimate                                      | MSU-OP (opinion) completion of project/phase work          | 11/03/2013                   |              |
|           |                                                            | MSU-OP Level 2 (opinion) completion of project/phase work  | 11/03/2013                   |              |
|           | Realization Report Submitted                               | MSU-OP RCN evaluation                                      | 11/03/2013                   |              |
|           | MSU-OP Construction Document Review                        | MSU-OP Level 2 (opinion) regional major projects           | 11/03/2013                   |              |
|           | MSU-OP Level 2 (opinion) - completion of all work projects | MSU-OP Level 2 (opinion) major projects                    | 11/03/2013                   |              |
|           | MSU-OP Level 2 (opinion) - completion of all work projects | MSU-OP Level 2 (opinion) major projects                    | 11/03/2013                   |              |
|           | MSU-OP Level 2 (opinion) - completion of all work projects | MSU-OP Level 2 (opinion) major projects                    | 11/03/2013                   |              |
|           | MSU-OP Level 2 (opinion) - completion of all work projects | MSU-OP Level 2 (opinion) major projects                    | 11/03/2013                   |              |
| 2014-2015 | Construction Fund                                          | MSU-OP Construction Services                               | 11/03/2014                   |              |
|           |                                                            | MSU-OP Level 2 (opinion) - completion of all work projects | 11/03/2014                   |              |
|           | Construction Estimate                                      | MSU-OP (opinion) completion of project/phase work          | 11/03/2014                   |              |
|           |                                                            | MSU-OP Level 2 (opinion) completion of project/phase work  | 11/03/2014                   |              |
|           | Realization Report Submitted                               | MSU-OP RCN evaluation                                      | 11/03/2014                   |              |
|           | MSU-OP Construction Document Review                        | MSU-OP Level 2 (opinion) regional major projects           | 11/03/2014                   |              |
|           | MSU-OP Level 2 (opinion) - completion of all work projects | MSU-OP Level 2 (opinion) major projects                    | 11/03/2014                   |              |
|           | MSU-OP Level 2 (opinion) - completion of all work projects | MSU-OP Level 2 (opinion) major projects                    | 11/03/2014                   |              |
|           | MSU-OP Level 2 (opinion) - completion of all work projects | MSU-OP Level 2 (opinion) major projects                    | 11/03/2014                   |              |
|           | MSU-OP Level 2 (opinion) - completion of all work projects | MSU-OP Level 2 (opinion) major projects                    | 11/03/2014                   |              |

## Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2020 seismic compliance deadline under AQ 949 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who runs this facility? Samuel Elchore

What type of entity owns this facility? *Private (Investor - Limited Liability Company)*

Who manages the hospital? Samuel Einhorn  
What line of work manages this hospital? Roberts (oncologist - I believe I believe I believe)

Who is financially responsible for the seismic upgrades? Samuel Elshorn

[Click to Download PDF](#)