

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific

Regulatory Deadlines per 2028 CAC Chapter 8, Article 1, Section 1.3.2:
March 1, 2028: Deadline to submit construction documents for NPC 6102, NPC 9, Demolition, and Removal of Acute Care Service projects
March 1, 2028: Deadline for permits to be obtained for NPC 6102, NPC 9, Demolition, and Removal of Acute Care Service projects
January 1, 2030: Deadline for all seismic compliance projects to be completed

Seismic Compliance Plan for 12339 Scripps Mercy Hospital

¹ "Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because the facility is reporting that it will be non-compliant with the January 1, 2020 deadline and the plan does not include a path to resolve all areas of non-compliance. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCA has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

Legend: ● Wastone ● Mixed Wastone ● Not Wastone

[illegible][Compliance Type Tables - Click to Hide](#)

Compliance Method:

This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by NCA are included alongside the hospital's reported information.

[illegible]

Building Milestone Description Table--Click to Hide

Description of Milestones to achieve Islamic Compliance:

Description of Milestones to achieve seismic compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCRU comments on the reported milestones are included in the table.

[illegible]

Facility's Request for Delay - Click to Hide

WCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AQ 969 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Serious Health**

What type of entity owns this facility? Non-profit Corporation (incl. Church-related)

What type of entity is the hospital? Scripps Health
What type of entity manages the hospital? Scripps Health
What type of entity manages the hospital? Scripps Health

What type of entity manages this hospital? Non-profit Corporation (incl.
Who is financially responsible for the seismic upgrades? Scripps Health.

Other contact financially obligated for infrastructure improvements: None

[Click to Download PDF](#)