

This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific

Status: Not Approved

Pursuant to recent discussions with the facility, the previously submitted compliance plans will be revised and resubmitted with corrected timelines. This submittal is being returned without review. Our prior comments are included solely for reference, as a quick review indicates that not all previous comments were addressed.

Summary Schedule - Click to Hide

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the

 Silstone
 Critical Silstone
 Mixed Silstone
 Mixed Critical Silstone
 Met Silstone
 Met Critical Silstone

[illegible]

Compliance Type Tables - Click to Hide

The table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

SPC Number	SPC Name	SPC Type	Completion Type (Dependent to Completion Type Dependent to Parent)	Completion Type (Dependent to Parent)
SPC-0001	Non-Resident's Address	1	SPC-0001 and SPC-0002	SPC-0001 only
SPC-0002	Police Name and Address	2	SPC-0001	SPC-0001 only
SPC-0003	CR Address	2	SPC-0001	SPC-0001 only
SPC-0004	Consent to a Release	2	SPC-0001	SPC-0001 only
SPC-0005	CR Building Number	3	SPC-0001	SPC-0001
SPC-0006	CR Building Number	3	SPC-0001	SPC-0001
SPC-0007	SPC-0001	3	SPC-0001	SPC-0001
SPC-0008	SPC-0001	N/A	SPC-0001	SPC-0001
SPC-0009	SPC-0001	3	SPC-0001	SPC-0001 only
SPC-0010	SPC-0001	3	SPC-0001	SPC-0001

Building Milestone Description Table--Click to Hide

This table shows detailed, building-level milestone information reported by the hospitals. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCRI comments on the reported milestones are included in the table.

Activity No.	Activity Title	Responsible	Completion Date	Remarks
2018-2019	Conclusion FAD	NPS 1002 evaluate regional project results	12/10/2018	Phase 1 and a Conclusion Meeting
	Conclusion Interview	NPS 1002 Conclusion 2018 sample	12/10/2018	
	Conclusion Interview	NPS 1002 Conclusion 2018 sample	12/10/2018	
	Conclusion Interview	NPS 1002 Conclusion 2018 sample	12/10/2018	
2019-2020	Finalization Report Summary	NPS 1002 2019 summary	12/10/2019	Phase 2 and a Conclusion Meeting
	Release Report Final Summary	NPS 1002 submit	12/10/2019	
	Finalization Report Summary	NPS 1002 evaluate regional project results	12/10/2019	
	Finalization Report Summary	NPS 1002 evaluate regional project results	12/10/2019	
2020-2021	Conclusion FAD	Goal NPS 1002 evaluate regional project results	12/10/2020	The NPS 1002 evaluate regional project results
	Conclusion Interview	Goal NPS 1002 evaluate regional project results	12/10/2020	
	Conclusion Interview	Goal NPS 1002 evaluate regional project results	12/10/2020	
	Conclusion Interview	Goal NPS 1002 evaluate regional project results	12/10/2020	
2021-2022	Finalization Report Summary	Goal NPS 1002 evaluate regional project results	12/10/2021	The NPS 1002 evaluate regional project results
	Release Report Final Summary	Goal NPS 1002 evaluate regional project results	12/10/2021	
	Finalization Report Summary	Goal NPS 1002 evaluate regional project results	12/10/2021	
	Finalization Report Summary	Goal NPS 1002 evaluate regional project results	12/10/2021	
2022-2023	Conclusion FAD	Goal NPS 1002 evaluate regional project results	12/10/2022	The NPS 1002 evaluate regional project results
	Conclusion Interview	Goal NPS 1002 evaluate regional project results	12/10/2022	
	Conclusion Interview	Goal NPS 1002 evaluate regional project results	12/10/2022	
	Conclusion Interview	Goal NPS 1002 evaluate regional project results	12/10/2022	
2023-2024	Finalization Report Summary	Goal NPS 1002 evaluate regional project results	12/10/2023	The NPS 1002 evaluate regional project results
	Release Report Final Summary	Goal NPS 1002 evaluate regional project results	12/10/2023	
	Finalization Report Summary	Goal NPS 1002 evaluate regional project results	12/10/2023	
	Finalization Report Summary	Goal NPS 1002 evaluate regional project results	12/10/2023	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2020 seismic compliance deadline under AQ 949 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

What type of entity owns this facility? Non-profit Corporation (incl. Church-related)
Who manages the hospital? UCI Regents

Who is financially responsible for the seismic upgrades? UCI Regents
Other contact financially obligated for infrastructure improvements: None