

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific

Regulatory Deadlines per 2028 CAC Chapter 8, Article 1, Section 1.8.2:

- March 1, 2026:** Deadline to submit construction documents for NPC 6102, NPC 8, Demolition, and Removal of Acute Care Service projects.
- March 1, 2028:** Deadline for permits to be obtained for NPC 6102, NPC 8, Demolition, and Removal of Acute Care Service projects.
- January 1, 2030:** Deadline for all seismic compliance projects to be completed.

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. This facility reports that it will meet all applicable NRC deadlines and achieve seismic compliance by the January 1, 2030, deadline. However, the Office has determined that the Compliance Plan has insufficient details that must be addressed before approval can be granted. See the following comments. An amended Compliance Plan must be submitted to address and resolve these comments; the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. IFHCA has verified that a milestone was met; it is marked as met.

[illegible]

Compliance Type Tables - Click to Hide

Compliance Method:

This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCA are included alongside the hospital's reported information.

[illegible]

Click Milestone Description Table--Click to Hide

Description of Milestones to achieve Islamic Compliance:

This table shows detailed, building-level outcome information reported by the hospitals. Each building may have up to ten interventions that describe the steps the hospital plans to take—and the timelines for taking them—to achieve septic compliance. Any HCRN comments on the reported interventions are included in the table.

Activity ID	Activity Type	Objectives	Completion Date (Planned by)	ECs/Comments
JUL-2022	Consulting Visit	WP1 2.1.1.1.1 completion of a related project	08/07/2022	
	Consulting Milestone	WP1 2.1.1.1.1 completion of a related project	07/07/2022	
	Final Report Submitted	WP1 2.1.1.1.1 final report submitted	07/07/2022	
	WP1 100% Completion Document	WP1 2.1.1.1.1 100% completion document	07/07/2022	Provide WP1 2 evaluation report
JUL-2023	Consulting Visit	WP1 100% completion of a related project	08/07/2023	
	Consulting Milestone	WP1 100% completion of a related project	07/07/2023	
	Final Report Submitted	WP1 100% completion of a related project	07/07/2023	
	WP1 100% Completion Document	WP1 100% completion of a related project	07/07/2023	Provide WP1 2 evaluation report
JUL-2024	Consulting Visit	WP1 2.1.1.1.1 completion of a related project	08/07/2024	
	Consulting Milestone	WP1 2.1.1.1.1 completion of a related project	07/07/2024	
	Final Report Submitted	WP1 2.1.1.1.1 final report submitted	07/07/2024	
	WP1 100% Completion Document	WP1 2.1.1.1.1 100% completion document	07/07/2024	Provide WP1 2 evaluation report
JUL-2025	Consulting Visit	WP1 100% completion of a related project	08/07/2025	
	Consulting Milestone	WP1 100% completion of a related project	07/07/2025	
	Final Report Submitted	WP1 100% completion of a related project	07/07/2025	
	WP1 100% Completion Document	WP1 100% completion of a related project	07/07/2025	Provide WP1 2 evaluation report

Facility's Request for Delay - Click to Hide

HICAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2020 seismic compliance deadline under AQ 969 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **KAISER PERMANENTE FOUNDATION**
 What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
 Who manages the hospital? **KAISER PERMANENTE FOUNDATION**
 What type of entity manages this hospital? **Non-profit Corporation (incl. Church-related)**
 Who is financially responsible for the seismic upgrades? **KAISER PERMANENTE FOUNDATION**
 Other contact financially obligated for infrastructure improvements: **None**

[Click to Download PDF](#)