Regulatory Deadlines per 2020 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2026: Deadline to submit construction documents for NPC 4/5D , NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2027: Deadline for all construction projects for NPC 4/5D, NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Seismic Compliance Plan for 10049 Contra Costa Regional Medical Center

Status: Not Approved

The compliance plan is not approved since this facility has one seismically non-conforming (SPC-1) buildings that have not met required seismic compliance deadlines. The facility is in violation of Health and Safety Code (HSC) §130061 through 130065.

The facility shall complete the necessary construction per approved plans and regulatory requirements immediately.

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because the plan does not include a sufficiently detailed path to resolve all areas of non-compliance and the compliance plan does not have 10 critical milestones. See the following comments. The facility is reporting that it will be compliant with the January 1, 2030 deadline, the Compliance Plan indicates that the facility will be non-compliant with the March 1, 2026 deadline. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues. Please note that if the Office determines that the only remaining issue with the amended compliance plan is the noncompliance with March 1, 2026 deadline, the amended compliance plan may be determined "Approved with Non-Compliance Noted" which indicates that the submitted Compliance Plan has been reviewed and approved, but that the facility is reporting that it will be non-compliant with one or both NPC regulatory deadlines.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend
Milestone | Missed Milestone | Met Milestone
Critical Milestone | Missed Critical Milestone | Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Process
BLD-02488	1 - Main Hospital	5	2	NPC Retrofit	
BLD-02489	19 - Main Entrance Canopy	5	3	NPC Retrofit	
BLD-03719	2 - Clinical Lab	5	4	NPC Retrofit	
BLD-03502	Cafeteria	2	3	Relocate services to NEW building(s)	
BLD-05555	Lower Generator Building	2	3	Relocate services to NEW building(s)	
BLD-06810	Mechanical Shed	5	4	NPC Retrofit	
BLD-07280	Walkway	5	4	NPC Retrofit	
BLD-07288	Ward 8	1	1	Demolish building	

Timeline

Q4 2025 | Q1 2026 | Q2 2026 | Q3 2026 | Q4 2026 | Q1 2027 | Q2 2027 | Q3 2027 | Q4 2027 | Q1 2028 | Q2 2028 | Q3 2028 | Q4 2028 | Q1 2029 | Q2 2029 | Q3 2029 | Q4 2029 | Q1 2030 | Q2 2030 | Q3 2030 | Q4 2030 | Q1 2031 | Q2 2031 | Q3 2031 | Q4 2031 | Q1 2032 | Q2 2032 | Q3 2032 | Q4 2032 | Q1 2033 | Q2 2033 | Q3 2033 | Q4 2033

Milestone Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)	HCAI Comment
BLD-02488	1 - Main Hospital	5	2	NPC Retrofit	Building BLD-02488 requires NPC4 Fire Sprinkler retrofit and NPC 5 upgrade.	
BLD-02489	19 - Main Entrance Canopy	5	3	NPC Retrofit	Building BLD-02489 requires NPC4 Fire Sprinkler retrofit and NPC 5 upgrade.	
BLD-03719	2 - Clinical Lab	5	4	NPC Retrofit	Buiding is currently NPC4 compliant. NPC5 project is in planning to upgrade Campus/Bldg to NPC5	
BLD-03502	Cafeteria	2	3	Relocate services to NEW building(s)	BLD-03502 has OAC services in the building, and utilities and/or egress require construction. The ultimate goal is to transfer it to the local jurisdiction having authority and relocate services to new bldg..	
BLD-05555	Lower Generator Building	2	3	Relocate services to NEW building(s)	BLD-05555Q2 has OAC services in the building, and utilities and/or egress require construction.	
BLD-06810	Mechanical Shed	5	4	NPC Retrofit	Building BLD-03719 requires NPC 5 upgrade.	
BLD-07280	Walkway	5	4	NPC Retrofit	Building BLD-07280 requires NPC 5 upgrade.	
BLD-07288	Ward 8	1	1	Demolish building	Building BLD-07288 will be demolished.	

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-02488	Construction Commencement	NPC 4/5D Construction project mobilization	04/01/2026	
	Construction Final	NPC 4/5D project(s) - completion of all related projects	12/31/2026	
		NPC 5 project(s) - See BLD-03719 for intermediate milestones.	04/01/2028	Completion date does not match NPC 5 completion date on BLD-03719
	Construction Milestone	NPC 4/5D Construction 20% major project completion	08/15/2026	
	Evaluation Report Submittal	NPC 4/5D Evaluation Report submittal	12/12/2023	
	NPC 4/5D Construction Document Submittal	NPC 4 / 5D upgrade regional major projects submittal	10/22/2025	Please add related project number.
	NPC 4/5D Permit Issuance	Obtain NPC 4/5D upgrade major project permit(s)	02/01/2026	
BLD-02489	Construction Commencement	NPC 4/5D Construction major project mobilization	04/01/2026	
	Construction Final	NPC 4/5D project(s) - completion of all related projects	12/31/2026	
		NPC 5 project - See BLD-03719 for intermediate milestones.	04/01/2028	Completion date does not match NPC 5 completion date on BLD-03719
	Construction Milestone	NPC 4/5D Construction 20% major project completion	08/15/2026	
	Evaluation Report Submittal	NPC 4/5D Evaluation Report submittal	12/12/2023	
	NPC 4/5D Construction Document Submittal	NPC 4 / 5D upgrade regional major projects submittal	10/22/2025	Please add related project number.
	NPC 4/5D Permit Issuance	Obtain NPC 4/5D upgrade major project permit	02/01/2026	
BLD-03719	Construction Final	NPC 5 project(s) - completion of all related projects	03/31/2028	
	Construction Milestone	NPC 5 Construction 20% major project completion	01/28/2027	
	NPC 5 Construction Document Submittal	NPC 5 upgrade regional major projects submittal	01/30/2026	
	NPC 5 Permit Issuance	Obtain NPC 5 upgrade major project permit(s)	05/29/2026	
BLD-03502	Construction Final	Construction final (Core & Shell)	05/01/2028	Please clarify in the description of this milestone if this project is for RACs
		Construction final (TI Fit out)	05/01/2028	Please clarify in the description of this milestone if this project is for RACs and construction final will be
		NPC 5 project - See BLD-03719 for intermediate milestones.	04/01/2028	NPC 5 is not required for a building that will no longer have general acute care services beyond 2030; construction milestone for RACs project.
	Construction Milestone	Construction 20% completion	07/01/2027	Please clarify in the description of this milestone if this project is for RACs.

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Contra Costa County Medical Center**
What type of entity owns this facility? **County**
Who manages the hospital? **Contra Costa County Medical Center**
What type of entity manages the hospital? **County**
Who is financially responsible for the seismic upgrades? **Contra Costa County Medical Center**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF