HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
10220 Ridgecrest Regional Hospital

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 7.8.2:
March 1, 2030: Deadline to submit construction documents for NPC 4&5, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4&5, NPC 3, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 10220 Ridgecrest Regional Hospital

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. While the facility is potentially eligible for a delay under AB 869 and has submitted a request to delay seismic compliance until April 1, 2032, the submitted Compliance Plan does not include a sufficiently detailed path to resolve all areas of non-compliance and/or does not include 10 critical milestones and/or includes completion timelines that are too long for the given scope of work, and the Office concludes that the schedule is not reasonable. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues. The facility is reporting that it will be non-compliant with NPC 4&5 by January 1, 2030 and NPC 3 by January 1, 2030. If the facility is reporting an issue with the amended compliance plan is the noncompliance with March 1, 2026 deadline, the amended compliance plan may be determined "Approved with Non-Compliance Noted" which indicates that the submitted Compliance Plan has been reviewed and approved, but that the facility is reporting that it will be non-compliant with one or both NPC regulatory deadlines.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend
Milestone | Missed Milestone | Met Milestone
Critical Milestone | Missed Critical Milestone | Met Critical Milestone

Building No.	Bldg Name	EPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-00010	Main Core	2	2	SPC and NPC Retrofit	
BLD-00017	B Wing	2	2	SPC and NPC Retrofit	
BLD-00018	C Wing	2	2	SPC and NPC Retrofit	
BLD-00019	ICU Addition	4	2	NPC Retrofit	
BLD-00020	D Wing	4	2	NPC Retrofit	
BLD-00021	E Wing	4	2	NPC Retrofit	
BLD-03483	Addition to Existing Hospital	5	4	NPC Retrofit	
BLD-03978	Cafeteria / Dining Expansion	5	4	NPC Retrofit	
BLD-00078	Entrance Canopy 1	5	4	NPC Retrofit	
BLD-00079	New Central Plant	5	4	NPC Retrofit	
BLD-00080	Electrical Building	5	4	NPC Retrofit	
BLD-00083	Entrance Canopy 2	5	4	NPC Retrofit	

Milestone Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	EPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-00010	Main Core	2	2	SPC and NPC Retrofit	Proposing SPC-4D upgrade, with NPC-4D/L2 & NPC-5 upgrades. Includes sprinkler upgra
BLD-00017	B Wing	2	2	SPC and NPC Retrofit	Proposing SPC-4D upgrade, and NPC-4D/L1 (no CCAs, and OB services relocating to com upgrades. No sprinklers.
BLD-00018	C Wing	2	2	SPC and NPC Retrofit	Proposing SPC-4D upgrades, with NPC-4D/L1 (no CCAs) along with NPC-5 upgrades. Sp
BLD-00019	ICU Addition	4	2	NPC Retrofit	Proposing NPC-4D/L1 (no CCA, sprinklers required only) along with NPC-5 upgrades.
BLD-00020	D Wing	4	2	NPC Retrofit	NPC-4 self-certified, with exception of sprinklers. Sprinkler project pending. NPC-5 upgrad
BLD-00021	E Wing	4	2	NPC Retrofit	NPC-4 self-certified, with exception of sprinklers and noted non-compliant shelving. Sprink anchorage project pending. NPC-5 upgrades.
BLD-03483	Addition to Existing Hospital	5	4	NPC Retrofit	NPC-5 upgrade only.
BLD-03978	Cafeteria / Dining Expansion	5	4	NPC Retrofit	NPC-5 upgrade only.
BLD-00078	Entrance Canopy 1	5	4	NPC Retrofit	NPC-5 upgrade only.
BLD-00079	New Central	5	4	NPC Retrofit	NPC-5 upgrade only.

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-00010	Construction Final	NPC-4D construction complete	04/01/2030	
		SPC-4D construction final	04/01/2032	
	Construction Milestone	NPC-4D construction 20% complete	10/01/2028	10 critical milestones are required for Critical milestones are intended to en
		SPC-4D construction 20% complete	09/01/2030	This timeframe is substantially longer unreasonable. Per 2020 CAC Chapte
		SPC-4D construction 50% complete	04/01/2031	
	Evaluation Report Submittal	SPC-4D evaluation submittal	07/01/2026	Please provide the date for submittal SPC-4D evaluation.
	Material Testing Report Submittal	MTCAP submittal to Region	05/01/2027	
	NPC-4&5/ Construction Document Submittal	NPC-4D plan submittal	01/01/2027	The deadline for this submittal is the
	NPC-4&5/ Permit Issuance	NPC-4D permit issuance.	03/01/2028	
	SPC/Demo/HACs Construction Project Submittal	SPC-4D plan submittal	02/01/2029	This timeframe is substantially longer unreasonable. Per 2020 CAC Chapte
BLD-00017	Construction Final	OB Services Relocation project - construction complete. Result of the project will be BLD-03483.	04/01/2029	We suggest selecting this milestone a
		SPC-4D construction final	04/01/2032	
	Construction Milestone	construction 20% complete for relocating OB services to BLD-03483.	07/01/2028	
		SPC-4D construction 20%	09/01/2030	This timeframe is substantially longer unreasonable. Per 2020 CAC Chapte
		SPC-4D construction 50%	04/01/2031	
	Evaluation Report Submittal	SPC-4D Evaluation submittal	07/01/2026	Please provide the date for submittal SPC-4D evaluation.
	Material Testing Report Submittal	MTCAP submittal to Region	05/01/2027	Please revise this milestone back to a
	NPC-4&5/ Construction Document Submittal	OB services relocation from BLD-00017 to BLD-03483, plan submittal. Result of the project	01/01/2027	The deadline for this submittal is the
	NPC-4&5/ Permit Issuance	OB Services Relocation permit issuance	03/01/2028	
	SPC/Demo/HACs Construction Project Submittal	SPC-4D plan submittal	02/01/2029	This timeframe is substantially longer unreasonable. Per 2020 CAC Chapte
BLD-00018	Construction Final	SPC-4D construction final	04/01/2032	
	Construction Milestone	SPC-4D construction 20%	09/01/2030	We suggest selecting this milestone a activity, and the Office considers the t

Facility's Request for Delay - Click to Hide

The Facility has requested a delay of the January 1, 2030 deadline to January 1, 2032 for Seismic Compliance Application status in process. HCAI Comments have been issued:
Link to AB 869 Letters

Who owns this facility? **Ridgecrest Regional Hospital**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Ridgecrest Regional Hospital**
What type of entity manages this facility? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Ridgecrest Regional Hospital**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF