What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.2.2:
March 1, 2030: Deadline to submit construction documents for NPC-4 Retrofit, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/4D, NPC-3, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 10405 College Hospital Costa Mesa

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. This facility reports that it will meet all applicable NPC deadlines and achieve seismic compliance by the January 1, 2030, deadline. However, the Office has determined that the Compliance Plan has insufficient details that must be addressed before approval can be granted. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

○ Milestone	○ Missed Milestone	○ Met Milestone
● Critical Milestone	● Missed Critical Milestone	● Met Critical Milestone

Building No.	Bldg Name	EPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-02351	Original Hospital Building	2	2	SPC and NPC Retrofit	
BLD-02352	Psychiatric Addition	4	2	NPC Retrofit	
BLD-03102	Radiographic and Fluoroscopy Addn	4	2	NPC Retrofit	
BLD-03417	Canopy 1	4	2	NPC Retrofit	
BLD-03478	Canopy 3	4	2	NPC Retrofit	
BLD-07144	Utility Yard	N/A	2	NPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	EPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-02351	Original Hospital Building	2	2	SPC and NPC Retrofit	SPC-4D Construction, NPC-3, NPC-4D/L2, NPC-II
BLD-02352	Psychiatric Addition	4	2	NPC Retrofit	NPC4 Retrofit, NPC-3 Retrofit
BLD-03102	Radiographic and Fluoroscopy Addn	4	2	NPC Retrofit	NPC-4 Retrofit
BLD-03417	Canopy 1	4	2	NPC Retrofit	NPC Retrofit
BLD-03478	Canopy 3	4	2	NPC Retrofit	NPC4 Retrofit
BLD-07144	Utility Yard	N/A	2	NPC Retrofit	NPC2 compliance of equipment in the Utility Yard

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-02351	Additional Milestone	NPC-3 Construction Completion	10/30/2026	Select the relevant Milestone type of "Ad
		NPC-3 Construction Start	05/18/2026	Select the relevant Milestone type of "Ad
		NPC-3 Permit Issuance	02/20/2026	Select the relevant Milestone type from t
	Construction Final	Construction Final SPC-2D	12/31/2026	These milestones will apply to the two bu
	NPC 4/4D Construction Document Submittal	NPC-4D/L2 Plan Submittal	03/01/2026	
	NPC 4/4D Permit Issuance	NPC-4D/L2	07/31/2027	Include 20% milestone for NPC-4D/L2 as
	NPC 3 Construction Document Submittal	NPC-3	03/01/2026	The NPC 3 upgrade apply to all building to BLD-03478 and providing more specif
	NPC 3 Permit Issuance	NPC-3 Construction Start	07/31/2027	
BLD-02352	NPC 4/4D Construction Document Submittal	NPC-4 Plan Submittal	03/01/2026	Please add an Evaluation Report Submi
	NPC 4/4D Permit Issuance	Construction Start	07/30/2027	Please add a Construction Milestone for
BLD-03102	NPC 4/4D Construction Document Submittal	NPC-4 Plan Submittal	03/01/2026	Please add an Evaluation Report Submi
	NPC 4/4D Permit Issuance	NPC-4D Permit Issuance	07/30/2027	Please add a Construction Milestone for
BLD-03417	NPC 4/4D Construction Document Submittal	NPC4 Plan Submittal	03/01/2026	Please add an Evaluation Report Submi
	NPC 4/4D Permit Issuance	Construction Start	07/30/2027	Please add a Construction Milestone for
BLD-03478	NPC 4/4D Permit Issuance	NPC-4 Construction Start	07/30/2027	Please add a Construction Milestone for
	NPC 4 Construction Document Submittal	NPC-4 Plan Submission	03/01/2026	Please add an Evaluation Report Submi
BLD-07144	Additional Milestone	NPC2 Construction Start	05/18/2026	Select the relevant Milestone type of "Ad
		NPC2 Permit Issuance	02/20/2026	Select the relevant Milestone type from t milestones.
	Construction Final	NPC2 Construction Completion	10/30/2026	Please add an NPC 4/4D Construction D

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2026 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **CHCM,Inc**
What type of entity owns this facility? Private (Investor – Corporation)
Who manages the hospital? **CHCM,Inc**
What type of entity manages the hospital? Private (Investor – Corporation)
Who is financially responsible for the seismic upgrades? **CHCM,Inc.**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF