HCAi Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
10440-UCI Health-Los Alamitos

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2030: Deadline to submit construction documents for NPC 4/5D, NPC 5, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/5D, NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2040: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 10440 UCI Health-Los Alamitos

Status: Not Approved

Pursuant to recent discussions with the facility, the previously submitted compliance plans will be revised and resubmitted with corrected timelines. This submittal is being returned without review. Our prior comments are included solely for reference, as a quick review indicates that not all previous comments were addressed.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

○ Milestone	○ Missed Milestone	○ Met Milestone
● Critical Milestone	● Missed Critical Milestone	● Met Critical Milestone

Building No.	Bldg Name	EPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-02396	Main Hospital/ICU - CCU/Routine Med	2	2	SPC and NPC Retrofit	
BLD-02394	OB Studio/BXLab	5	2	NPC Retrofit	
BLD-02397	Women's Center	5	2	NPC Retrofit	
BLD-02398	Linear Accelerator	5	2	NPC Retrofit	
BLD-07507	Chiller Yard	N/A	4	2030 Compliant Building	

Milestone Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	EPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-02396	Hospital/ICU - CCU/Routine Med	2	2	SPC and NPC Retrofit	SPC4D NPC4D NPC5 Documents submitted to region
BLD-02394	OB Studio/BXLab	5	2	NPC Retrofit	NPC4D NPC5 Documents submitted to region
BLD-02397	Women's Center	5	2	NPC Retrofit	NPC4D NPC5 Documents submitted to region
BLD-02398	Linear Accelerator	5	2	NPC Retrofit	NPC4D NPC5 Documents submitted to region
BLD-07507	Chiller Yard	N/A	4	2030 Compliant Building	Chiller Yard

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-02396	Construction Final	NPC 4/5D upgrade construction project final(s)	01/01/2030	Is the description, please include Sec
		SPC 4D upgrade construction project construction final	12/31/2029	
	Construction Milestone	NPC 4/5D construction 20% completion	02/01/2028	Please reroure this milestone as per t
		SPC 4D upgrade construction project 20% completion milestone	08/01/2028	
		SPC 4D upgrade construction project 50% completion milestone	02/28/2029	Please add a Construction Milestone
	Evaluation Report Submittal	NPC 4D ECU Evaluation	07/31/2026	Please add a Construction Milestone
	Material Testing Report Submittal	MTCAP submittal	12/19/2025	Please include the regional project co
	NPC 4/5D Construction Document Submittal	NPC 4/5D upgrade regional projects submitted	03/01/2026	
	NPC 4/5D Permit Issuance	Obtain NPC 4/5D upgrade permit(s)	12/19/2026	Please reroure this milestone per ou
	SPC/Demo/HAC's Construction Project Submittal	SPC 4D upgrade construction document - regional project submittal	02/15/2027	Please add a Construction Milestone
BLD-02396	Construction Final	NPC 4/5D project(s) - completion of all related projects	01/01/2030	Please reroure this milestone as per t
		NPC 5 project(s) - See BLD-07507 for intermediate milestones	01/01/2030	Is the description, please include Sec
	Construction Milestone	50% NPC4D Construction	12/15/2026	
		NPC 4/5D 20% completion major project completion	02/01/2028	Please reroure this milestone as per t
	Evaluation Report Submittal	NPC 4/5D Evaluation Report submittal	12/31/2023	
	N/A		No Date Entered	
	NPC 4/5D Construction Document Submittal	NPC 4/5D upgrade regional major projects submitted	03/01/2028	Please add a Construction Milestone
	NPC 4/5D Permit Issuance	Obtain NPC 4/5D upgrade major project permit(s)	12/19/2028	Please add a Construction Milestone
BLD-02397	Construction Final	NPC 4/5D project(s) - completion of all related projects	01/01/2030	
		NPC 5 project(s) - See BLD-07507 for intermediate milestones	01/01/2030	Is the description, please include Sec
	Construction Milestone	50% NPC4D Construction	12/15/2026	10 critical milestones are permitted by are intended to show progress throug
		NPC 4/5D 20% completion major project completion	02/01/2028	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2026 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **UCI Regents**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **UCI Regents**
What type of entity manages the hospital? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **UCI Regents**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF