HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
10458 Providence St. Jude Medical Center

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2030: Deadline to submit construction documents for SPC-1 S, SPC-2 Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/4S, NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 10458 Providence St. Jude Medical Center

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because the facility is reporting that it will be non-compliant with the January 1, 2030, deadline. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments; the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

The compliance plan is not approved since 10458 facility has 3 seismically non-conforming (SPC-1) buildings that have not met required seismic compliance deadlines. The facility is in violation of Health and Safety Code (HSC) §130060(a) and 130065 due to missed milestones under a seismic extension, with a statutory deadline for completion of acute care services removal by January 1, 2025.


As required by HSC §130070 and Title 24, California Administrative Code Part 1, Chapter 8, Article 1, Section 1.7 Item 3, HCAI notified the California Department of Public Health (CDPH), Licensing and Certification. HSC §130070 further mandates CDPH, Licensing and Certification to suspend or refuse to renew the hospital's license that has received a notice of violation from HCAI because of the hospital's failure to comply with the seismic safety requirements by the deadline, unless the hospital places its beds in suspense voluntarily. The facility shall complete the necessary construction per approved plans and regulatory requirements immediately.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend
Milestone | Missed Milestone | Met Milestone
Critical Milestone | Missed Critical Milestone | Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Process
BLD-03404	Main Building / Campres / Boiler Room	1	2	Relocate services to other existing compliant	
BLD-03405	West Building	1	2	SPC and NPC Retrofit	
BLD-03406	North Building	2	2	SPC and NPC Retrofit	
BLD-03407	CT Scan Building	3	2	NPC Retrofit	
BLD-03408	Outpatient/Admitting Building	3	2	NPC Retrofit	
BLD-03431	Emergency Generator Enclosure	3	4	NPC Retrofit	
BLD-03432	MRI and Surgery Building	3	2	NPC Retrofit	
BLD-03833	E.R. Waiting/Canopy	3	2	NPC Retrofit	
BLD-03833	Basement Expansion	1	2	SPC and NPC Retrofit	
BLD-03834	Boiler Room Expansion / Chiller Pla	2	2	Relocate services to other existing compliant	
BLD-03780	Southwest Acute Care Bed Tower	4	4	NPC Retrofit	
BLD-03781	Central Utility Plant	5	4	NPC Retrofit	
BLD-03782	East Link	4	4	NPC Retrofit	
BLD-03783	West Link North	4	4	NPC Retrofit	
BLD-03784	Northwest Acute Care Bed Tower	4	4	NPC Retrofit	
BLD-03778	West Link South	4	4	NPC Retrofit	
BLD-03776	Trash Enclosure	4	4	NPC Retrofit	
BLD-03777	Medical Gas Enclosure	5	4	NPC Retrofit	
BLD-03779	Main Entrance Canopy	4	4	NPC Retrofit	
BLD-06881	Utility Tunnel	N/A	2	NPC Retrofit	
BLD-07401	Trash Enclosure	1s	2	No SAC services; moved to OSHPD 1R	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-03404	Main Building / Campres / Boiler Room	1	2	Relocate services to other existing compliant building(s)	Services have been relocated and building is being reclassified as OSHPD 1R.
BLD-03405	West Building	1	2	SPC and NPC Retrofit	Upgrade to SPC-4D, NPC-4, & NPC-5.
BLD-03406	North Building	2	2	SPC and NPC Retrofit	Upgrade to SPC-4D, NPC-4, & NPC-5.
BLD-03407	CT Scan Building	3	2	NPC Retrofit	Upgrade to NPC-4 & NPC-5.
BLD-03408	Outpatient/ Admitting Building	3	2	NPC Retrofit	Upgrade to NPC-4 & NPC-5.
BLD-03431	Emergency Generator Enclosure	3	4	NPC Retrofit	Upgrade to NPC-5.
BLD-03432	MRI and Surgery Building	3	2	NPC Retrofit	Upgrade to NPC-4 & NPC-5.
BLD-03833	E.R. Waiting/ Canopy	3	2	NPC Retrofit	Upgrade to NPC-4 & NPC-5.
BLD-03833	Basement Expansion	1	2	SPC and NPC Retrofit	Upgrade to SPC-4D, NPC-4 & NPC-5.
BLD-03834	Boiler Room Expansion /	2	2	Relocate services to other existing compliant buildings	HACS project to OSHPD 1R.

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-03404	Construction Final	HACS project will be completed.	08/20/2027	Compliance method tab shows numer
	Construction Milestone	HACS scope to be 20% completed.	03/07/2026	See https://hcai.ca.gov/document/hac
BLD-03406	Construction Commencement	Demo scope	06/07/2026	
		SPC-4D Material Testing	04/28/2026	See https://hcai.ca.gov/document/hac
		SPC-4D structural upgrade scope	12/07/2026	
	Construction Final	All NPC-4 & NPC-5 scope will be completed.	02/19/2033	Please separate NPC-4 and NPC-5 w
		SPC-4D scope to be completed.	12/31/2027	
	Construction Milestone	SPC-4D structural upgrade scope to be 20% complete.	03/22/2027	
	Material Testing Report Submittal	SPC-4D MTCAR	09/11/2026	
	SPC/Demo/HACs Construction Project Submittal	SPC-4D Structural Upgrade	09/08/2026	
	SPC/Demo/HACs Permit Issuance	Demo package submittal	05/08/2026	Compliance method tab shows numer
		SPC-4D structural upgrade scope	12/02/2026	Please select 5 critical milestones spa
BLD-03406	Construction Commencement	SPC-4D	03/25/2030	
		SPC-4D Material Testing	01/28/2028	
	Construction Final	SPC-4D, NPC-4, & NPC-5 scope to be completed. See BLDG-03832 for NPC-5 intermediate milestone	03/19/2033	Please separate NPC-4 and NPC-5 w
	Construction Milestone	SPC-4D scope to be 20% complete.	09/30/2030	
	Material Testing Report Submittal	SPC-4D MTCAR	03/30/2028	
		SPC-4D MTCAR	10/09/2029	
	SPC 4/4D Construction Document Submittal	NPC-4	03/07/2026	See https://hcai.ca.gov/document/hac
	NPC-4/4D Permit Issuance	NPC-4	03/07/2028	
	SPC/Demo/HACs Construction Project Submittal	SPC-4D construction documents	03/28/2029	
	SPC/Demo/HACs Permit Issuance	SPC-4D	02/22/2030	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2026 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Providence**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Providence**
What type of entity manages the hospital? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Providence**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF