Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
10475 West Anaheim Medical Center

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2026: Deadline to submit construction documents for NPC 4/5D, NPC 5, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/5D, NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 10475 West Anaheim Medical Center

Status: Not Approved


"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. This facility reports that it will meet all applicable NPC deadlines and achieve seismic compliance by the January 1, 2030, deadline. However, the Office has determined that the Compliance Plan has insufficient details that must be addressed before approval can be granted. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend
Milestone | Missed Milestone | Not Milestone
Critical Milestone | Missed Critical Milestone | Met Critical Milestone

Building No.	Bldg Name	#FG	#PC	Compliance Type (Reported by Hospital)	Process
BLD-03441	Main Hospital	2	2	SPC and NPC Retrofit	Midwest Orthodontics
BLD-03675	Phase I - Tower Addition	5	2	NPC Retrofit	
BLD-03998	Phase I - 1 Story Addition	1	2	NPC Retrofit	
BLD-03709	Entry Canopy	1	2	NPC Retrofit	
BLD-03999	Oxygen Tank Yard (Service Yard)	N/A	2	NPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	#FG	#PC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-03441	Main Hospital	2	2	SPC and NPC Retrofit	SPC & NPC Upgrade
BLD-03675	Phase I - Tower Addition	5	2	NPC Retrofit	NPC Upgrade
BLD-03998	Phase I - 1 Story Addition	1	2	NPC Retrofit	NPC Upgrade
BLD-03709	Entry Canopy	1	2	NPC Retrofit	NPC Upgrade
BLD-03999	Oxygen Tank Yard (Service Yard)	N/A	2	NPC Retrofit	NPC Upgrade

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-03441	Construction Final	NPC 4/5D upgrade construction project final(s)	06/01/2029	
		SPC 4D upgrade construction project - construction final	06/01/2029	
	Construction Milestone	NPC 4/5D Construction 20% completion	06/01/2026	
		SPC 4D upgrade construction project 20% completion milestone.	01/01/2026	
		SPC 4D upgrade construction project 50% completion milestone.	06/01/2028	
	Evaluation Report Submittal	SPC 4D upgrade construction document - regional project submittal.	06/01/2025	Please revise to SPC Construction D
	Material Testing Report Submittal	MTCAP submittal	03/09/2025	Please include all related SRU CIP no
	NPC 4/5D Construction Document Submittal	NPC 4/5D upgrade regional projects submittal	03/01/2026	
	NPC 4/5D Permit Issuance	Obtain NPC 4/5D upgrade permit(s)	06/01/2027	
	SPC/Demo/HACs Construction Project Submittal	SPC 4D upgrade construction document - regional project submittal	01/01/2027	
BLD-03675	Construction Final	NPCS project(s) - See BLD-03441 for intermediate milestones.	06/01/2029	BLD-03441 does not indicate NPC-1
	N/A		No Date Entered	Please add a Construction Final miles
				Please add a Construction Final miles
				Please add a Construction Milestone
				Please add a Construction Milestone
				Please add an NPC 4/5D Construction
				Please add an NPC 4/5D Permit Issu
				Please add an NPC 5 Construction D
				Please add an NPC 5 Permit Issuance
				Please include all related SRU CIP no
BLD-03998	Construction Final	NPCS project(s) - See BLD-03441 for intermediate milestones.	06/01/2029	Update NPC 5 reference to building
	N/A		No Date Entered	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **PRIME HEALTHCARE ANAHEIM, LLC**
What type of entity owns this facility? Private (Investor – Limited Liability Company)
Who manages the hospital? **PRIME HEALTHCARE ANAHEIM, LLC**
What type of entity manages the hospital? Private (Investor – Limited Liability Company)
Who is financially responsible for the seismic upgrades? **PRIME HEALTHCARE ANAHEIM, LLC**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF