HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
10691 Redlands Community Hospital

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2020 CAC Chapter 6, Article 1, Section 1.2.2:
March 1, 2030: Deadline to submit construction documents for NPC 4/5, NPC 3, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/5, NPC 3, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 10691 Redlands Community Hospital

Status: Approved

"Approved" indicates that the submitted Compliance Plan has been reviewed and the Office takes no exception to the submitted Compliance Plan. The Compliance Plan indicates that all regulatory deadlines will be met and the facility will be seismically compliant by January 1, 2030.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend
Milestone | Missed Milestone | Met Milestone
Critical Milestone | Missed Critical Milestone | Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-01801	Original Main Hospital	2	2	Relocate services to other existing building(s)	
BLD-01802	Part 1 Addition - Tower	2	2	No SAC services, convert to OSHPD 1R	
BLD-01803	Part 2 Addition - Surgery	2	2	Relocate services to other existing building(s)	
BLD-01804	Part 3 Addition - Admitting	2	2	Demolish building	
BLD-01806	Central Plant	6	4	NPC Retrofit	
BLD-01807	Radiology Addition	2	2	Relocate services to NPB building(s)	
BLD-01808	Patient Tower	3	2	NPC Retrofit	
BLD-01809	Central Supply	4	2	NPC Retrofit	
BLD-01810	North Hallway	3	4	NPC Retrofit	
BLD-01811	Radiotherapy Addition	2	2	No SAC services, convert to OSHPD 1R	
BLD-01813	Emergency Building 2	4	4	NPC Retrofit	
BLD-02812	Phase 2 Building Addition	3	4	NPC Retrofit	
BLD-02813	1844 Radiology, Building	2	2	No SAC services, convert to OSHPD 1R	
BLD-02814	Electrical Utility Canopy	6	6	NPC Retrofit	
BLD-02892	Surgery Addition	6	4	NPC Retrofit	
BLD-05804	Oxygen Farm	N/A	4	NPC Retrofit	
BLD-06299	Gift Shop Addition	6	6	NPC Retrofit	
BLD-06327	North / South Utility Tunnel	N/A	4	NPC Retrofit	
BLD-06328	East / West Utility Tunnel	N/A	4	NPC Retrofit	

Milestones Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-01801	Original Main Hospital	2	2	Relocate services to other existing building(s)	Building to be converted to 'IR and remain under HCAI jurisdiction. Data Center will be rem
BLD-01802	Part 1 Addition - Tower	2	2	No SAC services, convert to OSHPD 1R	Building to be converted to 'IR and remain under HCAI jurisdiction.
BLD-01803	Part 2 Addition - Surgery	2	2	Relocate services to other existing building(s)	Building to be converted to 'IR and remain under HCAI jurisdiction. Respiratory Therapy wi BLD-07804.
BLD-01804	Part 3 Addition - Admitting	2	2	Demolish building	Demolish building and build new structure in its place.
BLD-01806	Central Plant	6	4	NPC Retrofit	Upgrade to NPC 5.
BLD-01807	Radiology Addition	2	2	Relocate services to NPB building(s)	Building to be converted to 'IR and remain under HCAI jurisdiction. CT and Laboratory serv as well as a duplicate services remaining in BLD-07807
BLD-01808	Patient Tower	3	2	NPC Retrofit	Upgrade to NPC 4D and NPC 5.
BLD-01809	Central Supply	4	2	NPC Retrofit	Upgrade to NPC 4D and NPC 5
BLD-01810	North Hallway	3	4	NPC Retrofit	Building has no connection to water or wastewater systems.
BLD-01811	Radiotherapy Addition	2	2	No SAC services, convert to OSHPD 1R	Building to be converted to 'IR and remain under HCAI jurisdiction.

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-01801	Construction Final	Construction final for Existing building - No SAC services remain and utilities/egress do not require	10/01/2029	
	Construction Milestone	Construction 20% completion for Existing building for utility separation, etc.	01/01/2029	
	Evaluation Report Submittal	Submitting ticket to remove SAC Services letter from facility in a SCU project.	12/15/2023	
	SPC/Demo/HACs Construction Project Submittal	Regional project submittal for Existing building for utility separation, etc.	03/01/2028	
	SPC/Demo/HACs Permit Issuance	Obtain building permit for Existing building for utility separation, etc.	03/01/2028	
BLD-01802	Construction Final	Construction final for Existing building - No SAC services remain and utilities/egress do not require	03/01/2029	
	Construction Milestone	Construction 20% completion for Existing building for utility separation, etc.	09/01/2028	
	Evaluation Report Submittal	Submitting ticket to remove SAC Services letter from facility in a SCU project.	12/15/2023	
	SPC/Demo/HACs Construction Project Submittal	Regional project submittal for Existing building for utility separation, etc.	03/01/2028	
	SPC/Demo/HACs Permit Issuance	Obtain building permit for Existing building for utility separation, etc.	03/01/2028	
BLD-01803	Construction Final	Construction final for Existing building - No SAC services remain and utilities/egress do not require	10/01/2029	
	Construction Milestone	Construction 20% completion for Existing building for utility separation, etc.	01/01/2029	
	Evaluation Report Submittal	Submitting ticket to remove SAC Services letter from facility in a SCU project.	12/15/2023	
	SPC/Demo/HACs Construction Project Submittal	Regional project submittal for Existing building for utility separation, etc.	03/01/2028	
	SPC/Demo/HACs Permit Issuance	Obtain building permit for Existing building for utility separation, etc.	03/01/2028	
BLD-01804	Construction Final	Demolition construction final.	08/01/2027	
	Construction Milestone	Demolition Construction - Utilities are severed to Demolition Construction - complete	03/01/2027	
		Demolition Construction 20% completion	03/01/2027	
	Evaluation Report Submittal	Submitting ticket to remove SAC Services letter from facility in a SCU project.	12/15/2023	
	SPC/Demo/HACs Construction Project Submittal	Demolition regional project submittal (with New Building)	12/01/2026	
	SPC/Demo/HACs Permit Issuance	Obtain demolition regional project permit.	12/01/2026	
BLD-01806	Construction Final	NPC 5 project(s) - completion of all related projects.	06/01/2029	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Redlands Community Hospital**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Redlands Community Hospital**
What type of entity manages the hospital? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Redlands Community Hospital**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF