HCAI Department of Health Care Access and Information

Site Plan

Lookup a facility by entering a facility number o...
11386 Alhambra Hospital Medical Center

Regulatory Deadlines per 2020 CAC Chapter 6, Article 1, Section 1.2.2
March 1, 2026: Deadline to submit construction documents for SPC-4D, NPC-5, Demolition, and Removal of Acute Care Service projects
March 1, 2026: Deadline for permits to be obtained for NPC-4/4D, NPC-5, Demolition, and Removal of Acute Care Service projects
January 1, 2030: Deadline for all seismic compliance projects to be completed

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Seismic Compliance Plan for 11386 Alhambra Hospital Medical Center

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. This facility reports that it will meet all applicable NPC deadlines and achieve seismic compliance by the January 1, 2030, deadline. However, the Office has determined that the Compliance Plan has insufficient details that must be addressed before approval can be granted. There is no SPC-4D and/or NPC-4/4D/5 project record exists for this building in the HCAI database. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

- Milestone
- Critical Milestone
- Missed Milestone
- Missed Critical Milestone
- Met Milestone
- Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-00722	Hospital	2	3	SPC and NPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-00722	Hospital	2	3	SPC and NPC Retrofit	Retrofit to SPC-4D and NPC-5.

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-00722	Additional Milestone	SPC/NPC CDs to HCAI	12/01/2026	Please add an Evaluation Report Subm
		SPC-4D evaluation report to SCU	06/01/2027	Please add an NPC-4/4D/5 Construction
	Construction Final	NPC-4/4D construction completed	11/30/2029	Please add a Construction Final milestone
		SPC-4D construction completion	11/30/2029	Please add a Construction Final milestone
	Construction Milestone	NPC-4/4D Construction 50% completion	12/31/2028	Please add a Construction Milestone fo
		SPC-4D construction 50% completed	02/01/2029	Please add a Construction Final milestone
	NPC-4/4D Construction Document Submittal	NPC-4/4D upgrade CDs submitted to HCAI	02/01/2026	Adjust the Milestones per example 1B of
	NPC-4/4D Permit Issuance	Obtain permit for NPC-4/4D upgrade CDs	12/31/2027	Please add an SPC-4D Construction Do
	SPC/Demo/HCAs Construction Project Submittal	SPC-4D CDs to HCAI	02/01/2026	Please add an NPC-4/4D/5 Permit Issua
	SPC/Demo/HCAs Permit Issuance	Obtain BP for SPC-4D construction	10/01/2028	Please add a Construction Milestone fo

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.2.2

Who owns this facility? **Alhambra Hospital Medical Center, L.P.**
What type of entity owns this facility? **Private (Investor – Partnership)**
Who manages the hospital? **Alhambra Hospital Medical Center, L.P.**
What type of entity manages this hospital? **Private (Investor – Partnership)**
Who is financially responsible for the seismic upgrades? **Alhambra Hospital Medical Center, L.P.**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF