Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
11417 Barlow Respiratory Hospital

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2030: Deadline to submit construction documents for NPC-3, NPC-4 demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/4D, NPC-3, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 11417 Barlow Respiratory Hospital

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. This facility reports that it will meet all applicable NPC deadlines and achieve seismic compliance by the January 1, 2030, deadline. However, the Office has determined that the Compliance Plan has insufficient details that must be addressed before approval can be granted. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

○ Milestone	○ Missed Milestone	○ Met Milestone
● Critical Milestone	● Missed Critical Milestone	● Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-00730	Outpatient Clinic & Lab Addition	4	2	NPC Retrofit	
BLD-00731	Dining/Kitchen Building & Addition (1960)	2	3	SPC and NPC Retrofit	Missed Milestone(s)
BLD-00732	1927 Addition (Original Building)	2	2	SPC and NPC Retrofit	
BLD-00733	1974 Addition "A"	2	2	SPC and NPC Retrofit	
BLD-02707	1974 Addition "B"	2	3	SPC and NPC Retrofit	
BLD-02708	1974 Addition "C"	2	3	SPC and NPC Retrofit	
BLD-03010	Outpatient Clinic & Lab Addition	4	2	NPC Retrofit	

Milestone Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-00730	Outpatient Clinic & Lab Addition	4	2	NPC Retrofit	Retrofit to NPC-3.
BLD-00731	Dining/Kitchen Building & Addition (1960)	2	3	SPC and NPC Retrofit	Retrofit to SPC-4D and NPC-3.
BLD-00732	1927 Addition (Original Building)	2	2	SPC and NPC Retrofit	Retrofit to SPC-4D and NPC-3.
BLD-00733	1974 Addition "A"	2	2	SPC and NPC Retrofit	Retrofit to SPC-4D and NPC-3.
BLD-02707	1974 Addition "B"	2	3	SPC and NPC Retrofit	Retrofit to SPC-4D and NPC-3.
BLD-02708	1974 Addition "C"	2	3	SPC and NPC Retrofit	Retrofit to SPC-4D and NPC-3.
BLD-03010	Outpatient Clinic & Lab Addition	4	2	NPC Retrofit	Retrofit to NPC-3.

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-00730	Construction Final	NPC-3 upgrade – Construction Final.	04/30/2029	
	Construction Milestone	NPC-3 upgrade construction - 20% completion.	06/30/2028	
	N/A		No Date Entered	
				Please add a Construction Final milest
				Please add a Construction Milestone
				Please add an Evaluation Report Sub
				Please add an NPC 4/4D Permit Issu
	NPC-4/4D Construction Document Submittal	Complete gut and remodel TI to under construction. Once complete, the building would	09/30/2026	
	NPC-3 Construction Document Submittal	Submit NPC-3 upgrade CDs to Region.	03/01/2026	An NPC-3 evaluation has not been su
	NPC-3 Permit Issuance	Obtain permit for NPC-3 upgrades.	06/30/2027	
BLD-00731	Construction Final	NPC-4D/4 upgrade – Construction Final.	11/30/2028	
		NPC-3 projects: See BLD-00730 for intermediate milestones.	04/30/2029	Please revise this to NPC-4/4D Const
		SPC-4D upgrade – Construction Final.	09/30/2028	
	Construction Milestone	NPC-4D/4 construction - 20% completion.	09/30/2027	
		SPC-4D upgrade construction - 20% completion.	03/31/2027	
	Evaluation Report Submittal	NPC-4/4D Evaluation Report submittal.	12/05/2024	Please revise this to an Evaluation Re
	Material Testing Report Submittal	SPC-4D/NTCAP CDs submitted to Region.	09/28/2024	
	NPC-4/4D Permit Issuance	Obtain permit for NPC-4D/4 upgrade.	09/30/2028	
	SPC/Demo/HACs Construction Project Submittal	SPC-4D evaluation and upgrade "conditionally" approved by HCAI (SPG-2023-00387). Structural	03/20/2026	Project 2300005-19-01 was returned
	SPC/Demo/HACs Permit Issuance	Obtain permit for SPC-4D upgrade CDs.	01/31/2027	Please revise this to a Construction P
BLD-00732	Construction Final	NPC-4/4D upgrade – Construction Final.	11/30/2028	
		NPC-3 projects: See BLD-00730 for intermediate milestones.	04/30/2029	Please revise this to a NPC-4/4DCon

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2026 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Dr. Amit Mohan, President & CEO**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Dr. Amit Mohan, President & CEO**
Who operates the hospital? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Dr. Amit Mohan, President & CEO**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF