Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
11748 Emanate Health Inter-Community Hospital

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.2.2:
March 1, 2030: Deadline to submit construction documents for NPC-2, NPC-3, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC-4/5, NPC-3, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 11748 Emanate Health Inter-Community Hospital

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. This facility reports that it will meet all applicable NPC deadlines and achieve seismic compliance by the January 1, 2030, deadline. However, the Office has determined that the Compliance Plan has insufficient details that must be addressed before approval can be granted. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend
Milestone | Missed Milestone | Not Milestone
Critical Milestone | Missed Critical Milestone | Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Process
BLD-03019	Original Building	2	2	SPC and NPC Retrofit	
BLD-03020	East Wing Addition	2	2	SPC and NPC Retrofit	
BLD-03021	West Wing Addition	2	2	SPC and NPC Retrofit	
BLD-03022	Psychiatric Wing Addition	2	2	SPC and NPC Retrofit	
BLD-03023	Lobby Addition	2	2	SPC and NPC Retrofit	
BLD-03024	Generator Building	2	2	SPC and NPC Retrofit	
BLD-03025	Power Plant	4	2	NPC Retrofit	
BLD-03026	Radiology Addition	4	2	NPC Retrofit	
BLD-03027	Conference Room Addition	4	2	NPC Retrofit	
BLD-03028	Surgery Wing Addition	4	2	NPC Retrofit	
BLD-03422	CCU Addition	2	2	SPC and NPC Retrofit	
BLD-03423	Canopy Addition	4	2	NPC Retrofit	
BLD-04673	ER Addition	4	4	NPC Retrofit	

Milestone Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-03019	Original Building	2	2	SPC and NPC Retrofit	Retrofit to SPC-ID and NPC-5.
BLD-03020	East Wing Addition	2	2	SPC and NPC Retrofit	Retrofit to SPC-ID and NPC-5.
BLD-03021	West Wing Addition	2	2	SPC and NPC Retrofit	Retrofit to SPC-ID and NPC-5.
BLD-03022	Psychiatric Wing Addition	2	2	SPC and NPC Retrofit	Retrofit to SPC-ID and NPC-5.
BLD-03023	Lobby Addition	2	2	SPC and NPC Retrofit	Retrofit to SPC-ID and NPC-5.
BLD-03024	Generator Building	2	2	SPC and NPC Retrofit	Retrofit to SPC-ID and NPC-5.
BLD-03025	Power Plant	4	2	NPC Retrofit	Retrofit to NPC-5.
BLD-03026	Radiology Addition	4	2	NPC Retrofit	Retrofit to NPC-5.
BLD-03027	Conference Room A ddition	4	2	NPC Retrofit	Retrofit to NPC-5.
BLD-03028	Surgery Wing	4	2	NPC Retrofit	Retrofit to NPC-5.

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-03019	Construction Final	NPC-4/5 upgrade – Construction Final.	11/30/2029	
		SPC-ID upgrade – Construction Final.	11/30/2029	
	Construction Milestone	NPC-4/5 upgrade construction – 20% completion.	11/30/2026	
		SPC-ID upgrade construction – 20% completion.	10/27/2026	
		SPC-ID upgrade construction – 50% completion.	06/30/2028	
	Evaluation Report Submittal	SPC-ID Evaluation submittal to SCU.	09/30/2026	
	Material Testing Report Submittal	MTCAP submittal to SCU.	09/30/2026	
	NPC-4/5 Construction Document Submittal	NPC-4/5 upgrade CDs submittal to Region.	02/27/2026	
	NPC-4/5 Permit Issuance	Permit for NPC-4/5 upgrade.	09/30/2027	
	SPC/Demo/HACs Construction Project Submittal	SPC-ID upgrade CDs submittal to Region.	07/29/2027	
BLD-03020	Construction Final	NPC-4/5 upgrade – Construction Final.	11/30/2029	
		SPC-ID upgrade – Construction Final.	11/30/2029	
	Construction Milestone	NPC-4/5 upgrade construction – 20% completion.	11/30/2026	
		SPC-ID upgrade construction – 20% completion.	10/27/2026	
		SPC-ID upgrade construction – 50% completion.	06/30/2028	
	Evaluation Report Submittal	SPC-ID Evaluation submittal to SCU.	09/30/2026	
	Material Testing Report Submittal	MTCAP submittal to SCU.	09/30/2026	
	NPC-4/5 Construction Document Submittal	NPC-4/5 upgrade CDs submittal to Region.	02/27/2026	
	NPC-4/5 Permit Issuance	Permit for NPC-4/5 upgrade.	09/30/2027	
	SPC/Demo/HACs Construction Project Submittal	SPC-ID upgrade CDs submittal to Region.	07/29/2027	
BLD-03021	Construction Final	NPC-4/5 upgrade – Construction Final.	11/30/2029	
		SPC-ID upgrade – Construction Final.	11/30/2029	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2026 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Emanate Health**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Emanate Health**
What type of entity manages the hospital? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Emanate Health**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF