HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number or.
11787 Providence Little Company of Mary Medical Center...

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2030: Deadline to submit construction documents for NPC-2, NPC-3, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/4D, NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2040: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 11787 Providence Little Company of Mary Medical Center Torrance

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because the facility is reporting that it will be non-compliant with the January 1, 2030, deadline. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments; the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

The unidentified building objects need to be dealt with by adding them to the facility's building inventory. Until that is done, this compliance plan cannot be given a proper review.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend
Milestone | Missed Milestone | Not Milestone
Critical Milestone | Missed Critical Milestone | Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-01727	Original Hospital	2	3	SPC and NPC Retrofit	
BLD-01731	11 Technology Center & Lab	5	4	NPC Retrofit	
BLD-01733	Emergency Generator	N/A	4	NPC Retrofit	
BLD-01734	Liquid Oxygen Storage Tanks and Manifolds	N/A	4	NPC Retrofit	
BLD-01735	West Tower Building	4	3	NPC Retrofit	
BLD-01737	Radiation Therapy Building Walkway	5a	3	NPC Retrofit	
BLD-01738	Dining Room Addition	4	3	NPC Retrofit	
BLD-01739	Generator Building	5	3	NPC Retrofit	
BLD-01741	MRI/Cardiac Wing	2	3	SPC and NPC Retrofit	
BLD-02825	Administrative Wing	2	3	SPC and NPC Retrofit	
BLD-03308	South Tower Addition	4	4	NPC Retrofit	
BLD-03765	Roof Mined Loading Dock (Demolished)	5	4	NPC Retrofit	
BLD-03782	South Tower Building	4	3	NPC Retrofit	
BLD-03340	Hazardous Material Storage	5	5	NPC Retrofit	
BLD-03937	11 Central Plant	5	4	NPC Retrofit	
BLD-03716	Dollar Loading Dock and Storage	5	4	NPC Retrofit	
BLD-03717	Entrance Canopy	5a	3	NPC Retrofit	
BLD-03718	Radiation Therapy Building	5	3	NPC Retrofit	
BLD-06168	Med Gas Storage	5	4	NPC Retrofit	
BLD-06839	North Canopy	5	3	NPC Retrofit	
BLD-08830	East Canopy - Low	5	4	NPC Retrofit	
BLD-08841	East canopy - high	5	4	NPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-01727	Original Hospital	2	3	SPC and NPC Retrofit	Upgrade to SPC-4D, NPC-3, & NPC-5
BLD-01731	11 Technology Center & Lab	5	4	NPC Retrofit	Upgrade to NPC-5
BLD-01733	Emergency Generator	N/A	4	NPC Retrofit	Upgrade to NPC-5
BLD-01734	Liquid Oxygen Storage Tanks and Manifolds	N/A	4	NPC Retrofit	Upgrade to NPC-5
BLD-01735	West Tower Building	4	3	NPC Retrofit	Upgrade to NPC-4 & NPC-5
BLD-01737	Radiation Therapy Building Walkway	5a	3	NPC Retrofit	Upgrade to NPC-4 & NPC-5
BLD-01738	Dining Room Addition	4	3	NPC Retrofit	Upgrade to NPC-4 & NPC-5
BLD-01739	Generator Building	5	3	NPC Retrofit	Upgrade to NPC-4 & NPC-5
BLD-01741	MRI/Cardiac Wing	2	3	SPC and NPC Retrofit	Upgrade to SPC-4D, NPC-4, & NPC-5
BLD-02825	Administrative Wing	2	3	SPC and NPC Retrofit	Upgrade to SPC-4D, NPC-4, & NPC-5

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-01727	Construction Commencement	SPC-4D Material Testing	04/27/2028	
		NPC-4D	01/27/2031	
	Construction Final	SPC-4D, NPC-4, & NPC-5. See BLDG-1735 for NPC-5 intermediate milestones.	01/06/2034	Please separate NPC-4 and NPC-5 m
	Construction Milestone	SPC-4D 50% Completed	08/30/2031	
	Material Testing Report Submittal	SPC-4D RFTCAP	02/01/2027	
		SPC-4D RFTCAR	09/07/2029	
	NPC 4/4D Construction Document Submittal	NPC-4	03/01/2026	Please add a milestone for NPC-4 exc
	NPC 4/4D Permit Issuance	NPC-4	03/01/2028	Please provide 7 critical milestones fo
	SPC/Demo/HACs Construction Project Submittal	SPC-4D	02/02/2030	
	SPC/Demo/HACs Permit Issuance	SPC-4D	01/28/2031	
BLD-01731	Construction Final	NPC-5. See BLDG-1735 for NPC 5 intermediate milestones.	01/06/2034	
	N/A		No Date Entered	
BLD-01733	Construction Final	NPC-5. See BLDG-1735 for NPC 5 intermediate milestones.	01/06/2034	
	N/A		No Date Entered	
BLD-01734	Construction Final	NPC-5. See BLDG-1735 for NPC 5 intermediate milestones.	01/06/2034	
	N/A		No Date Entered	
BLD-01735	Construction Commencement	NPC-4	03/01/2029	
		NPC-5	01/27/2031	
	Construction Final	SPC-4D, NPC-4, & NPC-5	01/06/2034	Please separate NPC-4 and NPC-5 m
	Construction Milestone	NPC-4, 25% Complete	02/19/2030	
		NPC-5, 25% Complete	08/30/2031	
	NPC 4/4D Construction Document Submittal	NPC-4	03/01/2026	Please add a milestone for NPC-4 exc

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2026 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Providence**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Providence**
What type of entity manages the hospital? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Providence**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF