Lookup a facility by entering a facility number o...
11891 Cedars-Sinai Medical Center

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2020 CAC Chapter 6, Article 1, Section 1.2.2:
March 1, 2030: Deadline to submit construction documents for SPC-2, NPC-3, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/5/, NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2040: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 11891 Cedars-Sinai Medical Center

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because the facility is reporting that it will be non-compliant with the January 1, 2030, deadline. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments; the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

Milestone	Missed Milestone	Met Milestone
Critical Milestone	Missed Critical Milestone	Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-02384	Main Medical Center	2	3	SPC and NPC Retrofit	
BLD-02808	Imaging Building	5	4	NPC Retrofit	
BLD-02807	Expansion Critical Care Tower	5	4	NPC Retrofit	
BLD-02808	Central Plant	5	4	NPC Retrofit	

Milestone Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-02384	Main Medical Center	2	3	SPC and NPC Retrofit	SPC-2E upgrade involves strengthening the load path through the podium levels (Lower Level installation of seismic friction dampers on lower levels (3 through 8)
BLD-02808	Imaging Building	5	4	NPC Retrofit	Upgrade to NPC-3 by installing 500,000-gallon water storage tank and two 30,000-gallong wa
BLD-02807	Expansion Critical Care Tower	5	4	NPC Retrofit	Upgrade to NPC-3 by installing 500,000-gallon water storage tank and two 30,000-gallong wa
BLD-02808	Central Plant	5	4	NPC Retrofit	Upgrade to NPC-3 by installing 500,000-gallon water storage tank and two 30,000-gallong wa

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-02384	Construction Final	SPC-2E/NPC-3 Construction final major project completion floors 3, 4, 5 of Professional Tower,	07/31/2029	If the upper level SPC 4D rebuild work is work under the same milestone.
	Construction Milestone	SPC-2E/NPC-3 Construction 50% major project completion floors 3 through 8	12/01/2022	If the upper level SPC 4D rebuild work is work under the same milestone.
		SPC-2E/NPC-3 Construction 50% major project completion for Lower level, Street level, Mezzanin	01/01/2029	
	Evaluation Report Submittal	SPC-2E/ ECU evaluation	03/06/2019	
	SPC/Demo/HVCs Construction Project Submittal	NPC-3 Complete NPC-3 Construction document package for the hospital.	02/23/2029	Please revise milestone type to NPC-3E
		SPC-4D Construction document package for the Main Hospital	09/30/2026	If the upper level SPC 4D rebuild work is work under the same milestone.
		SPC-4D upgrade construction project submitted for review for Lower level, Street level, Mezzanine	12/09/2022	HOSD06-19-00 is a Preliminary project,
	SPC/Demo/HVCs Permit Issuance	NPC-3 Construction starts incrementally throughout the hospital.	09/01/2026	Please revise milestone type to NPC-3E
		SPC-2E Construction starts throughout the hospital	01/01/2028	HOI1992-19-00 occurs twice, please rev
		SPC-4D upgrade construction started for Lower level, Street level, Mezzanine level	03/16/2024	
BLD-02808	Construction Final	NPC-3 Sewer tank 1 construction complete	12/01/2029	
		NPC-3 Sewer tank 2 and water tank construction complete	12/01/2029	
	Construction Milestone	NPC-3 Construction 50% major project completion for sewer tank 1	01/01/2028	
		NPC-3 Construction 50% major project completion for sewer tank 2 and water tank	09/01/2028	
		NPC-3 Construction 90% major project completion for sewer tank 1	01/01/2029	
		NPC-3 Construction 90% major project completion for sewer tank 2 and water tank	09/01/2028	
	NPC-3 Construction Document Submittal	NPC-3 upgrade regional major projects submitted for sewer tank 1	01/01/2028	If the construction is being done under th
		NPC-3 upgrade regional major projects submitted for sewer tank 2 and water tank	03/01/2028	
	NPC-3 Permit Issuance	Obtain NPC -3 upgrade major project permit for sewer tank 1	09/01/2026	
		Obtain NPC- 3 upgrade major project permit for Sewer tank 2 and water tank	01/01/2027	Verify HOSD19-19-00 for potable water
BLD-02807	Construction Final	NPC-3 project(s) - See BLD-02808 for intermediate milestones.	12/01/2029	
BLD-02808	Construction Final	NPC-3 project(s) - See BLD-02808 for intermediate milestones.	12/01/2029	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Cedars-Sinai Health System**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Cedars-Sinai Health System**
What type of entity manages this facility? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Cedars-Sinai Health System**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF