HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
12012 St. Mary Medical Center

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2030: Deadline to submit construction documents for NPC 4, NPC 5, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/4D, NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 12012 St. Mary Medical Center

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. This facility reports that it will meet all applicable NPC deadlines and achieve seismic compliance by the January 1, 2030, deadline. However, the Office has determined that the Compliance Plan has insufficient details that must be addressed before approval can be granted. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

Milestone	Missed Milestone	Met Milestone
Critical Milestone	Missed Critical Milestone	Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-01205	Bacon Wing	2	2	Relocate services to NEW building(s)	
BLD-01206	SRG Building	4a	2	Relocate services to NEW building(s)	
BLD-01208	East Wing	2	2	Relocate services to NEW building(s)	
BLD-01210	Emergency / Generator Building	4a	2	Relocate services to NEW building(s)	

Milestone Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-01205	Bacon Wing	2	2	Relocate services to NEW building(s)	RACS: Relocate to New Building
BLD-01206	SRG Building	4a	2	Relocate services to NEW building(s)	RACS: Relocate to New Building
BLD-01208	East Wing	2	2	Relocate services to NEW building(s)	RACS: Relocate to New Building
BLD-01210	Emergency / Generator Building	4a	2	Relocate services to NEW building(s)	RACS: Relocate to New Building

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-01205	Construction Final	RACS: Relocate to New Bld project(s) - See BLD-01208 for intermediate milestones.	12/31/2029	
BLD-01206	Construction Final	RACS: Relocate to New Bld project(s) - See BLD-01208 for intermediate milestones.	12/31/2029	
BLD-01208	Construction Final	RACS: Construction final	12/31/2029	
	Construction Milestone	RACS: Construction 25% completion	06/30/2028	
		RACS: Construction 50% completion	12/31/2028	
	Evaluation Report Submittal	Submitting Intent to remove OAC Services letter from facility in a SCU project	12/31/2029	
	SPC/Demo/HACA Construction Project Submittal	RACS: Regional project submittal	12/31/2026	
	SPC/Demo/HACA Permit Issuance	RACS: Obtain building permit	12/31/2027	
BLD-01210	Construction Final	RACS: Relocate to New Bld project(s) - See BLD-01208 for intermediate milestones.	12/31/2029	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **CommonSpirit Health**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **CommonSpirit Health**
What type of entity manages this facility? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **CommonSpirit Health**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF