Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
12047 Sherman Oaks Hospital

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2026: Deadline to submit construction documents for NPC-4, NPC-5, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/4D, NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 12047 Sherman Oaks Hospital

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. This facility reports that it will meet all applicable NPC deadlines and achieve seismic compliance by the January 1, 2030, deadline. However, the Office has determined that the Compliance Plan has insufficient details that must be addressed before approval can be granted. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.


Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

Milestone	Missed Milestone	Met Milestone
Critical Milestone	Missed Critical Milestone	Met Critical Milestone

Building No.	Bldg Name	#PC	#NC	Compliance Type (Reported by Hospital)	Progress
BLD-01232	01 Orig Bldg Complex & ED Addition	2	2	SPC and NPC Retrofit	
BLD-01234	Burn Center Building	0	2	NPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	#PC	#NC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-01232	01 Orig Bldg Complex & ED Addition	2	2	SPC and NPC Retrofit	Retrofit to SPC-4D & NPC-4D
BLD-01234	Burn Center Building	0	2	NPC Retrofit	Retrofit to NPC-4D

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-01232	Construction Commencement	NPC4 Construction Start	03/05/2027	
		NPC5 Construction Start	03/01/2027	
	Construction Final	NPC4 project(s) - completion of all related projects	11/02/2028	
		NPC5 project(s) - completion of all related projects	06/03/2028	
	Construction Milestone	NPC4 Construction 25% major project completion	07/03/2027	
		NPC5 Construction 25% major project completion	06/03/2027	
	NPC 4/4D Construction Document Submittal	NPC4 upgrade regional major projects submittal	03/01/2026	10 critical milestones are required for the progress throughout the facility and shou
	NPC 4/4D Permit Issuance	Obtain NPC4 upgrade major project permit(s)	12/05/2026	Please provide CP related SNU / SNF p
	NPC 5 Construction Document Submittal	NPC5 upgrade regional major projects submittal	12/02/2025	NPC 5 construction documents do not a
	NPC 5 Permit Issuance	Obtain NPC5 upgrade major project permit(s)	07/01/2026	
BLD-01234	Construction Commencement	NPC4 Construction Start	03/01/2027	
	Construction Final	NPC4 project(s) - completion of all related projects	11/02/2028	
		NPC5 project(s) - See BLD-01232 for intermediate milestones.	06/03/2028	
	Construction Milestone	NPC4 Construction 25% major project completion	07/03/2027	
	N/A		No Date Entered	
	NPC 4/4D Construction Document Submittal	NPC4 upgrade regional major projects submittal	03/01/2026	
	NPC 4/4D Permit Issuance	Obtain NPC 4 upgrade major project permit(s)	11/02/2026	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **PRIME HEALTHCARE FOUNDATION - SHERMAN OAKS, LLC**
What type of entity owns this facility? Private (Investor - Limited Liability Company)
Who manages the hospital? **PRIME HEALTHCARE FOUNDATION - SHERMAN OAKS, LLC**
Who operates the hospital? **PRIME HEALTHCARE FOUNDATION - SHERMAN OAKS, LLC** (Limited Liability Company)
Who is financially responsible for the seismic upgrades? **PRIME HEALTHCARE FOUNDATION - SHERMAN OAKS, LLC**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF