HCAi Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
12182 UCLA West Valley Medical Center

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2030: Deadline to submit construction documents for NPC 4 Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/5D, NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 12182 UCLA West Valley Medical Center

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because the facility is reporting that it will be non-compliant with the January 1, 2030 deadline. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

○ Milestone	○ Missed Milestone	○ Met Milestone
● Critical Milestone	● Missed Critical Milestone	● Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-02101	Main Building	2	2	Relocate services to N/NW building(s)	
BLD-02102	Purchasing / Central Supply	5	2	Relocate services to N/NW building(s)	
BLD-03778	MD / ICU	5	4	NPC Retrofit	
BLD-03779	Central Plant	5	4	NPC Retrofit	

Milestone Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-02101	Main Building	2	2	Relocate services to N/NW building(s)	The plan is to build a new hospital building and relocate services to the new building. The ex demolished
BLD-02102	Purchasing / Central Supply	5	2	Relocate services to N/NW building(s)	The plan is to build a new hospital building for purchasing and central supplies as make ready Services will be relocated from building 02 NS to the new building. Building 02 demolished
BLD-03778	MD / ICU	5	4	NPC Retrofit	NPC-5 will be achieved when new hospital building is complete
BLD-03779	Central Plant	5	4	NPC Retrofit	NPC-5 will be achieved when new hospital building is complete

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-02101	Additional Milestone	CEQA Completion	07/16/2027	
		UC Regents Preliminary Project Approval	09/13/2026	
		UC Regents Project Budget and Design Approval	05/19/2028	
	Construction Commencement	Replacement Hospital Start of Construction	09/17/2026	
	Construction Final	Replacement Hospital Licensing and move in complete. SPC-5 and NPC-5 achieved	05/25/2034	This Compliance Plan shows a final c California Administrative Code, at ge
	Construction Milestone	Replacement Hospital Construction Complete	10/20/2033	This Compliance Plan shows a final c California Administrative Code, at ge
	Evaluation Report Submittal	Submit letter with intent to remove OAC from building and into a new hospital building	05/28/2026	
	SPC/Demo/HACs Construction Project Submittal	Replacement Hospital Construction Project Submittal	09/11/2026	
		Replacement Hospital Preliminary Plans submittal	11/12/2027	Recommend removing this milestone
	SPC/Demo/HACs Permit Issuance	Replacement Hospital Permit Issuance	09/11/2029	
BLD-02102	Additional Milestone	CEQA Completion, UC Regents Project Approval	07/16/2027	
		UC Regents Preliminary Approval	09/13/2026	
	Construction Commencement	Replacement Building Start of Construction	05/28/2026	Please add a Construction Milestone
	Construction Final	NPC-5 achieved - See BLD-01281 for intermediate milestones.	05/25/2034	This Compliance Plan shows a final c California Administrative Code, at ge
		Replacement Building Licensing and move in complete. SPC5/NPC5 achieved	09/13/2029	
	Construction Milestone	Replacement Building Construction Complete	05/22/2029	
	Evaluation Report Submittal	Submit letter with intent to remove OAC from building and into a new hospital building	05/28/2026	
	N/A		No Date Entered	
	SPC/Demo/HACs Construction Project Submittal	Replacement Building Construction Project Submittal	09/22/2027	
	SPC/Demo/HACs Permit Issuance	Replacement Building Permit Issuance	03/03/2026	Please add a Construction Milestone
BLD-03779	Construction Final	NPC-5 achieved - See BLD-01281 for intermediate milestones.	05/25/2034	This Compliance Plan shows a final c California Administrative Code, at ge
	N/A		No Date Entered	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2026 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **The Regents of the University of California on behalf of UCLA Health**
What type of entity owns this facility? University of California
Who manages the hospital? **The Regents of the University of California on behalf of UCLA Health**
Who is financially responsible for the seismic upgrades? **Unknown**
Who is financially responsible for the seismic upgrades? **The Regents of the University of California on behalf of UCLA Health**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF