HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number or...
12198 Adventist Health White Memorial

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2030: Deadline to submit construction documents for NPC-3, NPC-4, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC-3/4/5, NPC-5, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 12198 Adventist Health White Memorial

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because, although the facility is reporting that it will be compliant with the January 1, 2030 deadline, the Compliance Plan indicates that the facility will be non-compliant with the March 1, 2026 deadline and/or March, 1, 2028 deadline. The plan does not include a sufficiently detailed path to resolve all areas of non-compliance. Please provide a path for compliance to reach 2030 deadline. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend
Milestone | Missed Milestone | Not Milestone
Critical Milestone | Missed Critical Milestone | Met Critical Milestone

Building No.	Bldg Name	PPC	NPC	Compliance Type (Reported by Hospital)	Process
BLD-02188	East Building	2	3	SPC and NPC Retrofit	
BLD-02189	Chiller Building	5	5	NPC Retrofit	
BLD-02191	East Building North Addition (B-1)	3	3	NPC Retrofit	
BLD-02192	South Building	3	2	NPC Retrofit	
BLD-02193	Emergency Generator Building	5	5	NPC Retrofit	
BLD-02197	East Building South Addition (B-2)	3	3	NPC Retrofit	
BLD-02207	Shop Building Replacement	5	4	NPC Retrofit	
BLD-02208	Boiler Building Replacement	5	5	NPC Retrofit	
BLD-02209	Service Tunnel Replacement	N/A	4	NPC Retrofit	
BLD-02281	Specialty Care Tower	5	5	NPC Retrofit	
BLD-03809	Entry Concourse Building	4	4	NPC Retrofit	
BLD-06811	Entry Concourse Building (Addition)	5	4	NPC Retrofit	
BLD-06812	Ambulance Canopy	5	4	NPC Retrofit	
BLD-06813	Stair / Elevator Tower	5	5	NPC Retrofit	
BLD-06814	Loading Dock Canopy	5	4	NPC Retrofit	
BLD-06820	Main Entry Canopy	5	5	NPC Retrofit	

Milestone Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	PPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-02188	East Building	2	3	SPC and NPC Retrofit	Retrofit to SPC-4D and NPC-5
BLD-02189	Chiller Building	5	5	NPC Retrofit	Retrofit to NPC-5
BLD-02191	East Building North Addition (B-1)	3	3	NPC Retrofit	Retrofit to NPC-5
BLD-02192	South Building	3	2	NPC Retrofit	Retrofit to NPC-5
BLD-02193	Emergency Generator Building	5	5	NPC Retrofit	Retrofit to NPC-5
BLD-02197	East Building South Addition (B-2)	3	3	NPC Retrofit	Retrofit to NPC-5
BLD-02207	Shop Building Replacement	5	4	NPC Retrofit	Retrofit to NPC-5
BLD-02208	Boiler Building Replacement	5	5	NPC Retrofit	Retrofit to NPC-5
BLD-02209	Service Tunnel Replacement	N/A	4	NPC Retrofit	Retrofit to NPC-5
BLD-02281	Specialty Care Tower	5	5	NPC Retrofit	Retrofit to NPC-5

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-02188	Additional Milestone	NPC-5 Construction Completion	06/29/2029	Please add a Construction Final milest
	Construction Final	NPC-4D and SPC-4D construction completion	12/31/2026	This building will not be compliant wit Adjust the Milestones per example 1
	NPC-5 Construction Document Submittal	NPC-5 CD submittal to HCAI	06/06/2028	Please add an SPC-4D Construction
	NPC-5 Permit Issuance	NPC-5 BP Issuance	01/12/2029	Please add a Construction Milestone
BLD-02189	Additional Milestone	NPC-5 construction completion	06/29/2029	Please add an NPC-5 Permit Issuance
	NPC-5 Construction Document Submittal	NPC-5b CD submittal to HCAI	06/06/2028	This building will not be compliant wit Adjust the Milestones per example 2
	NPC-5 Permit Issuance	NPC-5 BP Issuance	01/12/2029	Please add an NPC-5 Construction C
BLD-02191	Additional Milestone	NPC-4D construction completion	12/31/2026	Please add an NPC-5 Construction C
		NPC-5 construction completion	06/29/2029	Please add an NPC-5/4D Construction
	NPC-5 Construction Document Submittal	NPC-5 CD submittal to HCAI	06/06/2028	This building will not be compliant wit Adjust the Milestones per example 2
	NPC-5 Permit Issuance	NPC-5 BP Issuance	01/12/2029	Please add an Evaluation Report Sub
BLD-02192	Construction Final	NPC-3 and 4D retrofit, construction completion	12/31/2026	Adjust the Milestones per example 2 https://hcai.ca.gov/documents/seismic
		NPC-5 construction completion	06/29/2029	Please add an NPC-5 Construction C
	NPC-5 Construction Document Submittal	NPC-5 CD submittal to HCAI	06/06/2028	Please add an Evaluation Report Sub
	NPC-5 Permit Issuance	NPC-5 BP Issuance	01/12/2029	Please add an NPC-5/4D Construction
BLD-02193	Construction Final	NPC-5 construction completion	06/29/2029	
	NPC-5 Construction Document Submittal	NPC-5 CD submittal to HCAI	06/06/2028	This building will not be compliant wit SMU 2023-DU709 includes this building
	NPC-5 Permit Issuance	NPC-5 BP Issuance	01/12/2029	
BLD-02197	Additional Milestone	NPC-4D construction completion	12/31/2026	Please add an NPC-5 Construction C
	Construction Final	NPC-5 construction completion	06/29/2029	Please add an NPC-5/4D Construction
	NPC-5 Construction Document Submittal	NPC-5 CD submittal to HCAI	06/06/2028	Adjust the Milestones per example 2 https://hcai.ca.gov/documents/seismic
	NPC-5 Permit Issuance	NPC-5 BP Issuance	01/12/2029	Please add an Evaluation Report Sub

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Adventist Health System West**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Adventist Health System West**
What type of entity manages this facility? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Adventist Health System West**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF