HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
12249 Torrance Memorial Medical Center

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.2.2:
March 1, 2030: Deadline to submit construction documents for NPC-4 to OSHPD for demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/4D, NPC-3, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 12249 Torrance Memorial Medical Center

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because the facility is reporting that it will be non-compliant with the January 1, 2030, deadline. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments; the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend
Milestone | Missed Milestone | Not Milestone
Critical Milestone | Missed Critical Milestone | Met Critical Milestone

Building No.	Bldg Name	#FC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-02216	Original Hospital Building	2	2	SPC and NPC Retrofit	
BLD-02219	Original Central Plant	2	3R	SPC and NPC Retrofit	
BLD-02220	East Wing	3	2	NPC Retrofit	
BLD-02221	Lobby/Café-Lab Addition	3	3	NPC Retrofit	
BLD-02222	Surgery Addition	5	2	NPC Retrofit	
BLD-02223	Doctors' Dining/Medical Records	3	3	NPC Retrofit	
BLD-02224	Admitting/Business	3	3	NPC Retrofit	
BLD-02225	Linear Accelerator	5	3	NPC Retrofit	
BLD-02226	Central Plant Addition	4	4	NPC Retrofit	
BLD-02227	North Wing	3	3	NPC Retrofit	
BLD-02228	Elevator Core (North Wing)	4	3	NPC Retrofit	
BLD-02229	MRI Addition	5	4	NPC Retrofit	
BLD-02230	Ambulatory Care	4	4	NPC Retrofit	
BLD-02231	Gallery	3	3	NPC Retrofit	
BLD-02232	Central Plant Expansion - A	5	4	NPC Retrofit	
BLD-02233	Central Plant Expansion - B	5	4	NPC Retrofit	
BLD-02234	Central Plant South Wing Addition	5	4	NPC Retrofit	
BLD-02235	East Wing Addition	5	4	NPC Retrofit	
BLD-02676	New Hospital Building	5	4	NPC Retrofit	
BLD-03849	MRI Addition Corridor	5	3	NPC Retrofit	
BLD-05421	Bulk Medical Gas System	N/A	4	NPC Retrofit	
BLD-05998	Emergency Generator Addition	5	4	NPC Retrofit	

Milestone Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	#FC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-02216	Original Hospital Building	2	2	SPC and NPC Retrofit	Building will be structurally upgraded to SPC-2D classification. Install on-site water and sewage storage tanks with associated pumps and piping for campus-wide NPC-3 compliance.
BLD-02219	Original Central Plant	2	3R	SPC and NPC Retrofit	Building will be structurally upgraded to SPC-2D classification. Install on-site water and sewage storage tanks with associated pumps and piping for campus-wide NPC-3 compliance.
BLD-02220	East Wing	3	2	NPC Retrofit	Building will be upgraded to NPC-2D Level 2 classification. Install on-site water and sewage storage tanks with associated pumps and piping for campus-wide NPC-3 compliance.
BLD-02221	Lobby/Café-Lab Addition	3	3	NPC Retrofit	Install on-site water and sewage storage tanks with associated pumps and piping
BLD-02222	Surgery Addition	5	2	NPC Retrofit	Complete anchorage and bracing of all utilities and equipment. Building will be str... Install on-site water and sewage storage tanks with associated pumps and piping
BLD-02223	Doctors' Dining/Medical Records	3	3	NPC Retrofit	Complete anchorage and bracing of all utilities and equipment. Building will be str... Install on-site water and sewage storage tanks with associated pumps and piping
BLD-02224	Admitting/Business	3	3	NPC Retrofit	Install on-site water and sewage storage tanks with associated pumps and piping
BLD-02225	Linear Accelerator	5	3	NPC Retrofit	Complete anchorage and bracing of all utilities and equipment. Building will be str... Install on-site water and sewage storage tanks with associated pumps and piping
BLD-02226	Central Plant Addition	4	4	NPC Retrofit	Install on-site water and sewage storage tanks with associated pumps and piping
BLD-02227	North Wing	3	3	NPC Retrofit	Complete anchorage and bracing of all utilities and equipment. Building will be str... Install on-site water and sewage storage tanks with associated pumps and piping

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-02216	Construction Final	Construction final	09/10/2032	Note Construction final is for NPC-4 ac
		SPC-2D Level 1 upgrade construction final.	09/10/2032	Completion date is after 1/1/2030 dea
	Construction Milestone	NPC-2D Level 1 Construction 25% completion	10/01/2028	
		NPC-2D Level 1 upgrade construction project 25% completion milestone	09/01/2028	
		SPC-2D upgrade construction project 50% completion milestone	11/01/2029	Revise Construction Milestone to Mat
	Evaluation Report Submittal	NPC-2D Level 1 SCU evaluation	05/09/2023	
	NPC 4/4D Construction Document Submittal	NPC-2D Level 1 upgrade regional projects submittal	02/28/2026	
	SPC/Demo/HACs Construction Project Submittal	Regional project construction document submittal	02/28/2026	
	SPC/Demo/HACs Permit Issuance	Obtain NPC-2D Level 1 upgrade permit(s)	12/31/2027	Please correct Milestone Type to NPC
		NPC-2D Level 1 upgrade construction project building permit issuance	12/31/2027	
BLD-02216	Construction Final	Construction project final.	09/09/2028	Note Construction final is for SPC-2D
		NPC-2D Level 1 upgrade construction project final.	09/09/2028	
	Construction Milestone	SPC-2 boiler procurement - project 25% complete	05/27/2026	Verify if project description is correct f
		SPC-2D Boiler Replacement Delegate Design - project construction 25% complete.	05/27/2026	
		NPC-2D Level 1 boiler procurement - construction project 50% complete	05/15/2029	Revise Construction Milestone to Mat
	Evaluation Report Submittal	NPC-2D SCU evaluation	05/09/2023	
	NPC 4/4D Construction Document Submittal	NPC-2D Level 1 upgrade regional projects submittal	12/13/2022	Verify if scope of this project includes
	NPC 4/4D Permit Issuance	Obtain NPC-2D Level 1 upgrade permit(s)	09/13/2025	Verify if scope of this project includes
	SPC/Demo/HACs Construction Project Submittal	SPC-2D upgrade construction document - regional project submittal	12/13/2022	
	SPC/Demo/HACs Permit Issuance	SPC-2D upgrade construction project building permit issuance	09/13/2025	
BLD-02220	Construction Final	NPC-3 project(s) - completion of all related projects	03/09/2030	This timeframe is substantially shorte
		NPC-2E Level 2 project(s) - completion of all related projects	01/25/2027	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Torrance Memorial Medical Center**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Torrance Memorial Medical Center**
What type of entity manages this facility? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Torrance Memorial Medical Center**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF