HCAI Department of Health Care Access and Information

Site Plan

Lookup a facility by entering a facility number o...
12755 Memorialcare Saddleback Medical Center

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.2.2:
March 1, 2030: Deadline to submit construction documents for SPC-2, NPC-2, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/4D, NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 12755 Memorialcare Saddleback Medical Center

Status: Approved

"Approved" indicates that the submitted Compliance Plan has been reviewed and the Office takes no exception to the submitted Compliance Plan. The Compliance Plan indicates that all regulatory deadlines will be met and the facility will be seismically compliant by January 1, 2030.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend
Milestone | Missed Milestone | Met Milestone
Critical Milestone | Missed Critical Milestone | Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-01562	Main Hospital	2	2	SPC and NPC Retrofit	
BLD-01563	Women's Health Center	4	2	NPC Retrofit	
BLD-01564	Central Plant - (Steel Portion	2	2	Demolish building	
BLD-01565	Central Plant - Concrete Portion	2	2D-LI	SPC Retrofit	
BLD-03735	Critical Care Pavilion	5	4	NPC Retrofit	
BLD-03707	Central Plant Addition	4	2	Demolish building	
BLD-05951	Utility Tunnel	N/A	2	NPC Retrofit	
BLD-05999	Main Hospital Canopy	5	4	NPC Retrofit	
BLD-06030	CCP Canopy	5	4	NPC Retrofit	
BLD-06024	WHC Canopy	5	4	NPC Retrofit	

Milestone Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-01562	Main Hospital	2	2	SPC and NPC Retrofit	The building will be brought into compliance with NPC-4D LI, and NPC 5
BLD-01563	Women's Health Center	4	2	NPC Retrofit	The building will be brought into compliance with NPC 4D and NPC 5. Building is already S
BLD-01564	Central Plant - (Steel Portion	2	2	Demolish building	Building will be demolished and services will be provided in new Central Utility Plant currer
BLD-01565	Central Plant - Concrete Portion	2	2D-LI	SPC Retrofit	Building is currently NPC-2D-LI compliant, will be brought to NPC 5 compliance. Building s upgrade required.
BLD-03735	Critical Care Pavilion	5	4	NPC Retrofit	Building is currently NPC 4 compliant, will be brought to NPC 5 compliance. Building is alre upgrade required.
BLD-03707	Central Plant Addition	4	2	Demolish building	Building will be demolished and services will be provided in new Central Utility Plant currer
BLD-05951	Utility Tunnel	N/A	2	NPC Retrofit	The building will be brought into compliance with NPC-4D LI, and NPC 5. Building is currer upgrade required.
BLD-05999	Main Hospital Canopy	5	4	NPC Retrofit	The building is currently NPC 4 compliant, will be brought to NPC 5 compliance. The buildi SPC upgrade required.
BLD-06030	CCP Canopy	5	4	NPC Retrofit	The building is currently NPC 4 compliant, will be brought to NPC 5 compliance. The buildi SPC upgrade required.
BLD-06024	WHC Canopy	5	4	NPC Retrofit	The building is currently NPC 4 compliant, will be brought to NPC 5 compliance. The buildi SPC upgrade required.

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-01562	Construction Final	NPC 4/4D upgrade construction project final(s); NPC 5 Project(s) - See building BLD-01563 for a	01/01/2029	
		SPC Construction Final	01/01/2030	
	Construction Milestone	NPC 4/4D Construction 20% completion	12/31/2027	
		SPC-4D upgrade construction project 20% completion milestone	12/31/2027	
		SPC-4D upgrade construction project 75% completion milestone	12/31/2028	
	Evaluation Report Submittal	SPC-4D BCO evaluation	11/01/2029	
	Material Testing Report Submittal	MTCA submittal	10/13/2030	
	NPC 4/4D Construction Document Submittal	NPC 4/4D upgrade regional projects submittal	12/12/2025	
	NPC 4/4D Permit Issuance	Obtain NPC 4/4D upgrade permit(s)	12/31/2026	
	SPC/Demo/HACs Construction Project Submittal	SPC-4D upgrade construction document - regional project submittal	12/15/2025	
BLD-01563	Construction Final	NPC 4/4D project(s) - completion of all related projects	01/01/2029	
		NPC 5 project(s) - completion of all related projects	12/31/2029	
	Construction Milestone	NPC 4/4D Construction 20% major project completion	05/01/2027	
		NPC 4D upgrade construction project 75% completion milestone	05/01/2028	
	Evaluation Report Submittal	NPC 4/4D Evaluation Report submittal	12/31/2023	
		NPC 5 Evaluation Report submittal	03/05/2025	
	NPC 4/4D Construction Document Submittal	NPC 5 / 4D upgrade regional major projects submittal	12/12/2025	
	NPC 4/4D Permit Issuance	Obtain NPC 4/4D upgrade major project permit(s)	12/31/2026	
	NPC 5 Construction Document Submittal	NPC 5 upgrade regional major projects submittal	11/01/2024	
	NPC 5 Permit Issuance	Obtain NPC 5 upgrade major project permit(s)	01/15/2026	
BLD-01564	Construction Final	Demolition project (under project - BLD-01563 (1631297-39-00)	12/31/2028	
	Construction Milestone	Construction 20% completion	03/01/2027	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Saddleback Memorial Medical Center**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Saddleback Memorial Medical Center**
What type of entity manages the hospital? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Saddleback Memorial Medical Center**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF