HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
12787 Kindred Hospital Paramount

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.2.2:
March 1, 2030: Deadline to submit construction documents for NPC-4D, NPC-5, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC-4HD, NPC-5, Demolition, and Removal of Acute Care Service projects.
January 1, 2040: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 12787 Kindred Hospital Paramount

Status: Approved - Noncompliance Noted

"Approved with Non-Compliance Noted" indicates that the submitted Compliance Plan has been reviewed and approved, but that the facility is reporting that it will be non-compliant with one or both of the NPC regulatory deadlines. While the overall schedule is deemed reasonable and the facility is reporting they will be seismically compliant by January 1, 2030, this compliance plan schedule indicates that the facility will not meet the March 1, 2026 deadline. The Approved with Non-Compliance Noted status serves as a notice that facility's plan is not entirely compliant with 2025 California Administrative Code requirements.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

○ Milestone	○ Missed Milestone	○ Met Milestone
● Critical Milestone	● Missed Critical Milestone	● Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-00909	Hospital	2	2	SPC and NPC Retrofit	
BLD-00910	Emergency Room	1	4D-L1	NPC Retrofit	
BLD-00802	Liquid Oxygen Yard	N/A	4	NPC Retrofit	

Milestone Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-00909	Hospital	2	2	SPC and NPC Retrofit	The building will be brought into compliance with NPC-4D Level 2, NPC-5 and SPC-4D requir
BLD-00910	Emergency Room	1	4D-L1	NPC Retrofit	The building will be brought into compliance with NPC-5 requirements.
BLD-00802	Liquid Oxygen Yard	N/A	4	NPC Retrofit	The building will be brought into compliance with NPC-5 requirements.

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-00909	Construction Final	NPC-4D Level 2 project(s) - completion of all related projects	01/01/2030	
		SPC-4D upgrade construction project final(s)	01/01/2030	
	Construction Milestone	NPC-4D Level 2 upgrade construction project 20% completion milestone	12/31/2026	
		SPC-4D upgrade construction project 20% completion milestone	12/31/2026	
	Evaluation Report Submittal	SPC-4D BCU evaluation	06/01/2026	
	Material Testing Report Submittal	MTCAP submittal	03/01/2026	
	NPC 4-6D Construction Document Submittal	NPC-4D Level 2 upgrade regional major projects submittal	06/15/2026	Beyond March 1st, 2030.
	NPC 4-6D Permit Issuance	Main NPC-4D Level 2 upgrade major project permit(s)	12/31/2027	
	SPC/Demo/HCAs Construction Project Submittal	SPC-4D upgrade construction document - regional project submittal	01/01/2027	
	SPC/Demo/HCAs Permit Issuance	Obtain SPC-4D upgrade major project permit(s)	12/31/2027	
BLD-00910	Construction Final	NPC-5 project(s) - completion of all related projects	01/01/2030	
	Construction Milestone	NPC-5 Construction 20% major project completion	12/31/2026	
	Evaluation Report Submittal	NPC-4D Level 2 Evaluation Report Submittal	03/08/2025	
		NPC-5 Evaluation Report Submittal	03/08/2024	
	NPC 5 Construction Document Submittal	NPC-5 upgrade regional major projects submittal	06/15/2026	Beyond March 1st, 2030.
	NPC 5 Permit Issuance	Obtain NPC-5 upgrade major project permit(s)	12/31/2027	
BLD-00802	Construction Final	NPC-5 project(s) - See BLD-00910 for intermediate milestones.	01/01/2030	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Paramount General Hospital Company**
What type of entity owns this facility? **Private (Investor – Limited Liability Company)**
Who manages the hospital? **KND Real Estate 40, LLC**
What type of entity manages the hospital? **Private (Investor – Corporation)**
Who is financially responsible for the seismic compliance? **KND Real Estate 40, LLC**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF