HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
13035 Bear Valley Community Hospital

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2030: Deadline to submit construction documents for NPC 2, NPC 3, Demolition, and Removal of Acute Care Service projects
March 1, 2030: Deadline for permits to be obtained for NPC 4/4D, NPC 5, Demolition, and Removal of Acute Care Service projects
January 1, 2033: Deadline for all seismic compliance projects to be completed

Seismic Compliance Plan for 13035 Bear Valley Community Hospital

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. While the facility is potentially eligible for a delay under AB 869 and has submitted a request to delay seismic compliance until January 1, 2033, the submitted Compliance Plan does not include a sufficiently detailed path to resolve all areas of non-compliance and includes completion timelines that are too long for the given scope of work, and the Office concludes that the schedule is not reasonable. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues. The facility is reporting that it will be non-compliant with the March 1, 2030 deadline and March 1, 2033 deadline. Please note that if the facility is reporting that it will be non-compliant with the March 1, 2030 compliance plan is the noncompliance with March 1, 2030 deadline and March, 1, 2033 deadline, the amended compliance plan may be determined "Approved with Non-Compliance Noted" which indicates that the submitted Compliance Plan has been reviewed and approved, but that the facility is reporting that it will be non-compliant with one or both NPC regulatory deadlines.


Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

○ Milestone	○ Missed Milestone	○ Met Milestone
● Critical Milestone	● Missed Critical Milestone	● Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Process
BLD-00987	Main Hospital Building	2	2	SPC and NPC Retrofit	Missed Milestone(s)
BLD-00988	Mechanical Building	2	2	SPC and NPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-00987	Main Hospital Building	2	2	SPC and NPC Retrofit	Upgrade to SPC-2D / NPC 3 & 4
BLD-00988	Mechanical Building	2	2	SPC and NPC Retrofit	Upgrade to SPC-2D, NPC 4 & 5

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-00987	Construction Final	NPC-3 & 4 Upgrade construction project(s) final	02/28/2033	This timeframe is substantially longer tha unreasonable. Per 2025 CAC Chapter 6
		SPC-2D upgrade construction project - construction final	10/31/2031	
	Construction Milestone	NPC-3 & 4 Construction 20% completion	02/28/2029	NPC 3 is no longer accepted. NPC-4 sho permit from the Office is March 1, 2028.
		PC-2Dupgrade construction 20% project completion	08/31/2028	
	Evaluation Report Submittal	Evaluation Report	12/31/2025	Please submit an SPC-2D evaluation re
	Material Testing Report Submittal	MTCAP	12/19/2025	Please select an alternative critical milest
	NPC 4/4D Construction Document Submittal	NPC-4 upgrade regional projects submittal	01/29/2027	The deadline for this submittal is the Off
	NPC 4/4D Permit Issuance	NPC-3 & 4 Permit Issuance	03/10/2028	NPC 3 is no longer accepted. NPC-4 sho Office is March 1, 2028
	SPC/Demo/HACs Construction Project Submittal	SPC-2D upgrade construction document - regional project submittal	07/07/2027	
	SPC/Demo/HACs Permit Issuance	Obtain SPC-2D upgrade major project permit(s)	09/15/2028	Please revise this to a Construction Milest
BLD-00988	Construction Final	NPC-5/5 Construction Final	01/15/2030	
		SPC-5D Construction Final	11/30/2026	
	Construction Milestone	NPC-5 Construction 20% Construction Complete	10/01/2026	
		NPC5 20% Construction Complete	11/01/2027	
		SPC-5D Upgrade Construction - 20% Complete	06/30/2026	
	Evaluation Report Submittal	MT CAP Submittal	12/31/2025	
	NPC 4/4D Construction Document Submittal	NPC-5 Construction Document Submittal	07/30/2026	The deadline for this submittal is the Of
	NPC 4/4D Permit Issuance	NPC-5 Permit Issuance	08/30/2027	
	NPC 5 Construction Document Submittal	NPC-5 Construction Document Submittal	02/28/2027	
	SPC/Demo/HACs Construction Project Submittal	SPC-5D Construction Document Submittal	04/01/2027	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2
The Facility has requested a delay of the January 1, 2030 deadline to January 1, 2033 for Seismic Compliance
Application status in process. HCAI Comments have been issued:
Link to AB 869 Letters

Who owns this facility? **Bear Valley Community Hospital District**
What type of entity owns this facility? District
Who manages the hospital? **Bear Valley Community Hospital District**
Who is financially responsible for the seismic upgrades? **Bear Valley Community Hospital District**
Who is financially responsible for the seismic upgrades? **Bear Valley Community Hospital District**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF