HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number or.
13085 Providence Cedars-Sinai Tarzana Medical Center

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2030: Deadline to submit construction documents for NPC 4(ED), NPC 5, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4(ED), NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2040: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 13085 Providence Cedars-Sinai Tarzana Medical Center

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. This facility reports that it will meet all applicable NPC deadlines and achieve seismic compliance by the January 1, 2030, deadline. However, the Office has determined that the Compliance Plan has insufficient details that must be addressed before approval can be granted. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments; the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

The compliance plan is not approved since this facility has 1 seismically non-conforming (SPC-1) building that has not met required seismic compliance deadlines. The facility is in violation of Health and Safety Code (HSC) §130060(2)(e) and 130065 due to missed milestones under a seismic extension, with a statutory deadline for completion of acute care services removed by January 1, 2025.

As required by HSC §130070 and Title 24, California Administrative Code Part 1, Chapter 6, Article 1, Section 1.7 Item 3, HCAI notified the California Department of Public Health (CDPH), Licensing and Certification. HSC §130070 further mandates CDPH, Licensing and Certification to suspend or refuse to renew the hospital's license that has received a notice of violation from HCAI because of the hospital's failure to comply with the seismic-safety requirements by the deadline, unless the hospital places its beds in suspense voluntarily. The facility is urged to complete the necessary construction per approved plans and regulatory requirements immediately.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend
Milestone | Missed Milestone | Yet Milestone
Critical Milestone | Missed Critical Milestone | Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-00170	Patient Tower	N/A	N/A	Relocate services to other existing complian	
BLD-00171	Ancillary Wing	4D	2	NPC Retrofit	
BLD-00172	Service Building	5	2	Demolish building	
BLD-00173	Cardiology Addition	3	2	NPC Retrofit	
BLD-00174	Admitting/Emergency	3	2	NPC Retrofit	
BLD-00175	Women's Pavilion	3	2	NPC Retrofit	
BLD-00176	Mechanical Building	4	2	NPC Retrofit	
BLD-03423	Patient Wing	5	4	NPC Retrofit	
BLD-03424	Interim Canopy	5	4	NPC Retrofit	
BLD-08272	Hospital Main Lobby Building	5	4	NPC Retrofit	
BLD-08288	Emergency Cat Lab	4a	2	NPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-00170	Patient Tower	N/A	N/A	Relocate services to other existing compliant building(s)	RACS
BLD-00171	Ancillary Wing	4D	2	NPC Retrofit	NPC 3 Upgrades in progress. Add NPC 4 & NPC 5 upgrades.
BLD-00172	Service Building	5	2	Demolish building	Part of the D&T expansion.
BLD-00173	Cardiology Addition	3	2	NPC Retrofit	Self-certify to NPC 4. Add NPC 5 upgrades.
BLD-00174	Admitting/Emergency	3	2	NPC Retrofit	Current NPC 3 project under construction. Add NPC 4 & NPC 5 upgrades.
BLD-00175	Women's Pavilion	3	2	NPC Retrofit	NPC 3 & NPC 4 upgrades (Fire sprinklers) in construction (prior to self-certifica
BLD-00176	Mechanical Building	4	2	NPC Retrofit	Add NPC 4 upgrades. (fire sprinklers) prior to self-certification to NPC 4. Add N
BLD-03423	Patient Wing	5	4	NPC Retrofit	Add NPC 5 upgrades.
BLD-03424	Interim Canopy	5	4	NPC Retrofit	Add NPC 5 upgrades.
BLD-08272	Hospital Main Lobby Building	5	4	NPC Retrofit	Add NPC 5 upgrades.

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-00170	2030 Compliant Building	RACS	03/01/2026	See https://hcai.ca.gov/documents/item-i verify column F status. Verify Milest
	Construction Final	RACS	02/27/2026	
BLD-00171	Additional Milestone	NPC 4 ACD Approval	01/01/2027	Revise Milestone type to something s
	Construction Commencement	NPC 4 (D&T Expansion)	03/01/2028	Verify project status
		NPC 5	03/02/2028	
	Construction Final	NPC 4 & 5	01/01/2030	Separate NPC 4 and NPC 5 milestone
	Construction Milestone	NPC 4 (20%)	12/31/2026	
		NPC 5 (20% completion)	01/01/2029	
	N/A		No Date Entered	
	NPC 4(ED) Construction Document Submittal	NPC 4 (ACD to NPC 3)	09/01/2026	8221668-19-020 ACD000 doesn't see
	NPC 5 Construction Document Submittal	NPC 5	03/01/2026	
	NPC 5 Permit Issuance	NPC 5	03/01/2026	
BLD-00172	Construction Final	Demolish building	12/31/2026	https://hcai.ca.gov/documents/seismic
	N/A		No Date Entered	
BLD-00173	Construction Final	NPC 4 & 5 (see BLD-00171 for NPC 5 intermediate milestones)	01/01/2030	Separate NPC 4 and NPC 5 milestone
	Evaluation Report Submittal	Show NPC 4 compliance	12/31/2025	Coordinate related projects with Com
	N/A		No Date Entered	https://hcai.ca.gov/documents/seismic Please review guidelines for more
BLD-00174	Additional Milestone	Add NPC 4 upgrades as ACD to NPC 3 project	09/01/2026	Project number list here doesn't agree
		NPC 4 ACD approval	09/01/2026	
	Construction Commencement	NPC 4	10/01/2026	Coordinate related projects with Com
	Construction Final	NPC 4 & NPC 5 (see BLD-00171 for NPC 5 intermediate milestones)	01/01/2030	Separate NPC 4 and NPC 5 milestone
	Construction Milestone	NPC 4 (20% completion)	01/01/2029	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Providence**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Providence**
What type of entity manages the hospital? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Providence**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF