HCAi Department of Health Care Access and Information

Site Plan

Lookup a facility by entering a facility number o..
13224 Greater El Monte Community Hospital

Regulatory Deadlines per 2025 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2026: Deadline to submit construction documents for NPC 4/4D, NPC 5, Demolition, and Removal of Acute Care Service projects
March 1, 2028: Deadline for permits to be obtained for NPC 4/4D, NPC 5, Demolition, and Removal of Acute Care Service projects
January 1, 2030: Deadline for all sesimic compliance projects to be completed

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Seismic Compliance Plan for 13224 Greater El Monte Community Hospital

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because, although the facility is reporting that it will be compliant with the January 1, 2030 deadline, the Compliance Plan indicates that the facility will be non-compliant with the March 1, 2026 deadline and/or March, 1, 2028 deadline for NPC compliance. The plan does not include a sufficiently detailed path to resolve all areas of non-compliance. According to the HCAI database, there is no recorded evaluation or construction project for BLD-00214 to achieve the SPC-4D or NPC-4/4D reclassifications required for 2030 compliance. Please submit evaluation and retrofit projects and a path for compliance to reach 2030 deadline. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

○ Milestone	○ Missed Milestone	○ Met Milestone
● Critical Milestone	● Missed Critical Milestone	● Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hosptial)	Progress
BLD-00214	Main Hospital/Radiology Addition	2	2	2030 Compliant Building	
BLD-00215	Nursery & LDR Addition	4s	2	2030 Compliant Building	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hosptial)	Narrative (Reported by Hosptial)
BLD-00214	Main Hospital/ Radiology Addition	2	2	2030 Compliant Building	Greater El Monte Community Hospital's goal is to be SPC/NPC 4D compliant by no later than
BLD-00215	Nursery & LDR Addition	4s	2	2030 Compliant Building	Greater El Monte Community Hospital's goal is to be compliant with SPC/NPC 4D by no later

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hosptial)	HCAI Comments
BLD-00214	2030 Compliant Building	Greater El Community Hospital is compliant, and all services remain licensed by January 1st, 2030.	01/01/2030	Please add a Construction Final milestor
	Construction Commencement	Pending review of costs, General contractor/sub contractor(s) bid submittals, and other associate..	01/01/2027	Please add a Construction Final milestor
	Construction Final	Pending written approvals for any open projects or applicable amendments such as, RFI's, ACD's, I..	03/14/2029	Please add an NPC 4/4D Permit Issuanc
	Construction Milestone	Multi-phase deliberation of timeline, processes, role allocation, project management of Constructi..	03/01/2027	Please add an NPC 4/4D Construction D
	Evaluation Report Submittal	Greater El Monte Community Hospital's goal is to be SPC/NPC 4D compliant by no later than 2030.	01/01/2026	This building will not be compliant with th building in HCAI database. Please submi
	Material Testing Report Submittal	Pending confirmation of project scope/proposal; mechanical, electrical, and structural elements of..	03/01/2026	Please add SPC 4D material testing repo
	NPC 4/4D Permit Issuance	Pending signed approval from design professionals, and HCAI agency respective inspe..	06/01/2029	Please add a Construction Milestone for
	SPC/Demo/RACs Construction Project Submittal	Pending confirmation of project scope, timeline, and contract finalization with a full design-build fir..	03/01/2026	Please add an SPC 4D Construction Doc
	SPC/Demo/RACs Permit Issuance	Pending HCAI permit approval and associated permit fees.	03/01/2026	Please add a Construction Milestone for
BLD-00215	2030 Compliant Building	Greater El Community Hospital is compliant, and all services remain licensed by January 1st, 2030.	01/01/2030	Please add a Construction Final milestor
	Construction Commencement	Pending review of costs, General contractor/sub contractor(s) bid submittals, and other associate..	01/01/2027	Please add an NPC 4/4D Permit Issuanc
	Construction Final	Pending written approvals for any open projects or applicable amendments such as, RFI's, ACD's, I..	03/14/2029	Please add a Construction Milestone for
	Construction Milestone	Multi-phase deliberation of timeline, processes, role allocation, project management of Constructi..	03/01/2027	Please add an NPC 5 Permit Issuance m
	Evaluation Report Submittal	Greater El Monte Community Hospital's goal is to be SPC/NPC 4D compliant by no later than 2030.	01/01/2026	This building will not be compliant with th HCAI database. Please submit evaluatio
	Material Testing Report Submittal	Pending confirmation of project scope/proposal; mechanical, electrical, and structural elements of..	03/01/2026	Please add an Evaluation Report Submit
	NPC 4/4D Permit Issuance	Pending signed approval from design professionals, and HCAI agency respective inspe..	06/01/2029	Please add a Construction Milestone for
	SPC/Demo/RACs Construction Project Submittal	Pending confirmation of project scope, timeline, and proposal/contract finalization with a full desig..	03/01/2026	Please add an NPC 4/4D Construction D
	SPC/Demo/RACs Permit Issuance	Pending HCAI permit(s) approval and associated permit fees.	03/01/2026	Please add an NPC 5 Construction Docu

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Greater El Monte Calmed Investment L.P.**
What type of entity owns this facility? **Private (Investor – Partnership)**
Who managers the hospital? **AHMC Greater El Monte Community Hospital L.P.**
What type of entity manages this hospital? **Private (Investor – Partnership)**
Who is financially responsible for the seismic upgrades? **Greater El Monte Calmed Investment L.P.**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF