HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
10181 Scripps Green Hospital

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.2.2:
March 1, 2030: Deadline to submit construction documents for NPC 4(d), NPC 5, Demolition, and Removal of Acute Care Service projects
March 1, 2030: Deadline for permits to be obtained for NPC 4(d), NPC 5, Demolition, and Removal of Acute Care Service projects
January 1, 2030: Deadline for all seismic compliance projects to be completed

Seismic Compliance Plan for 14181 Scripps Green Hospital

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because, although the facility is reporting that it will be compliant with the January 1, 2030 deadline, the Compliance Plan indicates that the facility will be non-compliant with the March 1, 2026 deadline and March, 1, 2028 deadline. The facility is proposing to close this facility and move the services to Scripps Memorial Hospital La Jolla campus by 2030. There is no other detail given in the compliance plan and the plan does not include a sufficiently detailed path to resolve all areas of non-compliance and the compliance plan does not have 10 critical milestones. See the additional following comments. An amended Compliance Plan shall be submitted to address and resolve these comments; the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.


Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

Milestone	Missed Milestone	Met Milestone
Critical Milestone	Missed Critical Milestone	Met Critical Milestone

Building No.	Bldg Name	NPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-00200	Original Building - Phase I North Wing	4	2	Relocate services to other existing compliant building(s)	
BLD-00201	Original Building - Phase I South Wing	5	2	Relocate services to other existing compliant building(s)	
BLD-00203	Dining and Kitchen Addition	4	2	Relocate services to other existing compliant building(s)	
BLD-00204	Storage & Maintenance Building	4	2	Relocate services to other existing compliant building(s)	
BLD-03982	Heart, Lung, Vascular Center	5	2	Relocate services to other existing compliant building(s)	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	NPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-00200	Original Building - Phase I North Wing	4	2	Relocate services to other existing compliant building(s)	Services to be relocated to Scripps La Jolla hospital campus
BLD-00201	Original Building - Phase I South Wing	5	2	Relocate services to other existing compliant building(s)	relocate services to Scripps La Jolla hospital campus
BLD-00203	Dining and Kitchen Addition	4	2	Relocate services to other existing compliant building(s)	relocate services to Scripps L Jolla hospital campus
BLD-00204	Storage & Maintenance Building	4	2	Relocate services to other existing compliant building(s)	relocate services to Scripps La Jolla hospital campus
BLD-03982	Heart, Lung, Vascular Center	5	2	Relocate services to other existing compliant building(s)	relocate services to Scripps La Jolla hospital campus

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-00200	Additional Milestone	services moved to Scripps La Jolla campus	12/31/2029	Provide project information such as initial sample template, see https://oscar.oa.gov
BLD-00201	Additional Milestone	services moved to Scripps La Jolla campus	12/31/2029	
BLD-00203	Additional Milestone	services moved to Scripps La Jolla campus	01/03/2029	
BLD-00204	Additional Milestone	services moved to Scripps La Jolla campus	12/31/2029	
BLD-03982	Additional Milestone	services moved to Scripps La Jolla campus	12/31/2029	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Scripps Health**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Scripps Health**
What type of entity manages the facility? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Scripps Health**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF