HCAI Department of Health Care Access and Information

Site Plan

Lookup a facility by entering a facility number o...
16148 Menifee Global Medical Center

Regulatory Deadlines per 2020 CAC Chapter 6, Article 1, Section 1.2.2:
March 1, 2030: Deadline to submit construction documents for NPC 4&5, NPC 5, Demolition, and Removal of Acute Care Service projects
March 1, 2030: Deadline for permits to be obtained for NPC 4&5, NPC 5, Demolition, and Removal of Acute Care Service projects
January 1, 2040: Deadline for all seismic compliance projects to be completed

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Seismic Compliance Plan for 16148 Menifee Global Medical Center

Status: Approved - Noncompliance Noted

"Approved with Non-Compliance Noted" indicates that the submitted Compliance Plan has been reviewed and approved, but that the facility is reporting that it will be non-compliant with one or both of the NPC regulatory deadlines. While the overall schedule is deemed reasonable and the facility is reporting they will be seismically compliant by January 1, 2030, this compliance plan schedule indicates that the facility will not meet the March 1, 2020 deadline. The Approved with Non-Compliance Noted status serves as a notice that facility's plan is not entirely compliant with 2020 California Administrative Code requirements.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

○ Milestone	○ Missed Milestone	○ Met Milestone
● Critical Milestone	● Missed Critical Milestone	● Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Process
BLD-00301	Hospital Building	4	2	NPC Retrofit	
BLD-02307	Patient Tower	4	2	NPC Retrofit	
BLD-02999	Stair and Elevator Tower	4	2	NPC Retrofit	
BLD-02999	Central Plant	4	2	NPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-00301	Hospital Building	4	2	NPC Retrofit	Retrofit to NPC 4&5 and NPC 5
BLD-02307	Patient Tower	4	2	NPC Retrofit	Retrofit to NPC 4&5 and NPC 5
BLD-02999	Stair and Elevator Tower	4	2	NPC Retrofit	Retrofit to NPC 4&5 and NPC 5
BLD-02999	Central Plant	4	2	NPC Retrofit	Retrofit to NPC 4&5 and NPC 5

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-00301	2030 Compliant Building	Achieved compliance	09/02/2029	
	Construction Commencement	Construction Start NPC-4 & NPC-5 retrofit	03/22/2027	
	Construction Final	NPC-4 & NPC-5 Construction final	09/03/2029	
	NPC-4&5 Construction Document Submittal	NPC-4 Construction Docs Submittal	11/02/2026	Submittal beyond deadline of March
	NPC-5 Construction Document Submittal	NPC-5 Construction Docs Submittal	11/02/2026	Submittal beyond deadline of March
	NPC-5 Permit Issuance	NPC-5 Permit	02/05/2027	
	SPC/Demo/HACs Permit Issuance	NPC-4 Permit	02/05/2027	
BLD-02307	2030 Compliant Building	Achieved compliance	09/02/2029	
	Construction Commencement	Construction Start NPC-4 & NPC-5 retrofit	03/22/2027	
	Construction Final	NPC-4 & NPC-5 Construction final	09/03/2029	
	NPC-4&5 Construction Document Submittal	NPC-4 Construction Docs Submittal	11/02/2026	Submittal beyond deadline of March
	NPC-4&5 Permit Issuance	NPC-4 Permit	02/05/2027	
	NPC-5 Construction Document Submittal	NPC-5 Construction Docs Submittal	11/02/2026	Submittal beyond deadline of March
	NPC-5 Permit Issuance	NPC-5 Permit	02/05/2027	
BLD-02999	2030 Compliant Building	Achieved compliance	09/02/2029	
	Construction Commencement	Construction Start NPC-4 & NPC-5 retrofit	03/22/2027	
	Construction Final	NPC-4 & NPC-5 Construction final	09/03/2029	
	NPC-4&5 Construction Document Submittal	NPC-4 Construction Docs Submittal	11/02/2026	Submittal beyond deadline of March
	NPC-4&5 Permit Issuance	NPC-4 Permit	02/05/2027	
	NPC-5 Construction Document Submittal	NPC-5 Construction Docs Submittal	11/02/2026	Submittal beyond deadline of March
	NPC-5 Permit Issuance	NPC-5 Permit	02/05/2027	
BLD-02999	2030 Compliant Building	Achieved compliance	09/02/2029	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **PHH Real Estate**
What type of entity owns this facility? **Private (Investor - Limited Liability Company)**
Who manages the hospital? **KPC Global Medical Centers, Inc**
What type of entity manages the hospital? **Private (Investor - Limited Liability Company)**
Who is financially responsible for the seismic upgrades? **KPC Global Medical Centers, Inc**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF