Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2030: Deadline to submit construction documents for NPC 4/5D, NPC 5, Demolition, and Removal of Acute Care Service projects
March 1, 2030: Deadline for permits to be obtained for NPC 4/5D, NPC 5, Demolition, and Removal of Acute Care Service projects
January 1, 2040: Deadline for all seismic compliance projects to be completed

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Seismic Compliance Plan for 16234 UCI Health-Fountain Valley

Status: Not Approved

Pursuant to recent discussions with the facility, the previously submitted compliance plans will be revised and resubmitted with corrected timelines. This submittal is being returned without review. Our prior comments are included solely for reference, as a quick review indicates that not all previous comments were addressed.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

○ Milestone	○ Missed Milestone	○ Met Milestone
● Critical Milestone	● Missed Critical Milestone	● Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Process
BLD-59785	Living Care Center	3	2	SPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-59785	Living Care Center	3	2	SPC Retrofit	UCI Health is currently in progress with a design team for the NPC retrofit planning and imple

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-59785	Construction Final	NPC 4/5D project(s) - completion of all related projects	01/01/2030	Please add a Construction Milestone for
		NPC 5 project(s) - completion of all related projects	01/01/2030	10 critical milestones are required for fa progress throughout the facility and also
	Construction Milestone	NPC 4/5D Construction 20% major project completion	02/01/2028	Please add a Construction Milestone for
		NPC 5 Construction 20% major project completion	02/01/2028	Please add a Construction Milestone for
	Evaluation Report Submittal	NPC 4/5D Evaluation Report submittal	12/31/2023	Please include fire-related construction p
		NPC 5 Evaluation Report submittal	12/31/2023	An NPC 4 evaluation has been submitte submitting NPC 4D construction docume
	NPC 4/5D Construction Document Submittal	NPC 4/5D upgrade regional major projects submittal	03/01/2026	
	NPC 4/5D Permit Issuance	Obtain NPC 4/5D upgrade major project permit(s)	12/19/2026	
	NPC 5 Construction Document Submittal	NPC 5 upgrade regional major projects submittal	03/01/2026	
	NPC 5 Permit Issuance	Obtain NPC 5 upgrade major project permit(s)	12/19/2026	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Regents of teh University of California**
What type of entity owns this facility? **University of California**
Who manages the hospital? **Regents of teh University of California**
What type of entity manages this facility? **University of California**
Who is financially responsible for the seismic upgrades? **Regents of teh University of California**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF