Lookup a facility by entering a facility number or...
17207 Kaiser Foundation Hospital - Baldwin Park

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.2.2:
March 1, 2030: Deadline to submit construction documents for SPC 4/AD, SPC 3, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/AD, NPC 3, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 17207 Kaiser Foundation Hospital - Baldwin Park

Status: Approved

"Approved" indicates that the submitted Compliance Plan has been reviewed and the Office takes no exception to the submitted Compliance Plan. The Compliance Plan indicates that all regulatory deadlines will be met and the facility will be seismically compliant by January 1, 2030.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

○ Milestone	○ Missed Milestone	○ Met Milestone	
● Critical Milestone	● Missed Critical Milestone	● Met Critical Milestone	

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-02970	Central Plant	5	4	NPC Retrofit	
BLD-02920	Patient Tower	5	2	NPC Retrofit	
BLD-02921	Clinic Wing	5	3	NPC Retrofit	
BLD-02922	MRI Building	5	3	NPC Retrofit	
BLD-02909	Clinic - MRI Connector	5	4	NPC Retrofit	
BLD-08950	Canopy #1	5	4	NPC Retrofit	
BLD-07280	MRI Addition	NA	4	NPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-02970	Central Plant	5	4	NPC Retrofit	NPC 5 Evaluation Report submittal: Water Rationing Plan completed 9/9/2020. NPC 5 upgrade regional major projects submitted 7/2/2020.
BLD-02920	Patient Tower	5	2	NPC Retrofit	NPC 5 Evaluation Report submittal: Water Rationing Plan completed 9/9/2020. NPC 4/AD Evaluation Report submittal completed 12/3/2022. NPC 4/AD upgrade regional major projects submittal completed 8/7/2025.
BLD-02921	Clinic Wing	5	3	NPC Retrofit	NPC 5 Evaluation Report submittal: Water Rationing Plan completed 9/9/2020. NPC 4/AD Evaluation Report submittal completed regional major projects submittal completed 8/7/2025. Awaiting NPC 4/AD permit issuance.
BLD-02922	MRI Building	5	3	NPC Retrofit	NPC 5 Evaluation Report submittal: Water Rationing Plan completed 9/9/2020. NPC 4/AD Evaluation Report submittal completed regional major projects submittal completed 8/8/2025. Awaiting NPC 4/AD permit issuance.
BLD-02909	Clinic - MRI Connector	5	4	NPC Retrofit	NPC 5 Evaluation Report submittal: Water Rationing Plan completed 9/9/2020. NPC 5 upgrade regional major projects submitted issuance.
BLD-08950	Canopy #1	5	4	NPC Retrofit	NPC 5 Evaluation Report submittal: Water Rationing Plan completed 9/9/2020. NPC 5 upgrade regional major projects submitted issuance.
BLD-07280	MRI Addition	NA	4	NPC Retrofit	NPC 5 Evaluation Report submittal: Water Rationing Plan completed 9/9/2020. NPC 5 upgrade regional major projects submitted issuance.

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-02970	Construction Final	NPC 5 project(s) - completion of all related projects...	07/17/2026	
	Construction Milestone	NPC 5 Construction 20% major project completion...	01/16/2026	
	Evaluation Report Submittal	NPC 5 Evaluation Report submittal - Water Rationing Plan.	11/17/2023	
	N/A		No Date Entered	
	NPC 5 Construction Document Submittal	NPC 5 upgrade regional major projects submittal.	03/18/2025	
	NPC 5 Permit Issuance	Obtain NPC 5 upgrade major project permit(s).	11/20/2025	
BLD-02920	Construction Final	NPC 4/AD project(s) - completion of all related projects.	08/04/2027	
		NPC 5 project(s) - completion of all related projects...	07/17/2026	
	Construction Milestone	NPC 4/AD Construction 20% major project completion...	10/05/2026	
	Evaluation Report Submittal	NPC 4/AD Evaluation Report submittal.	12/05/2022	
		NPC 5 Evaluation Report submittal - Water Rationing Plan.	11/17/2023	
	N/A		No Date Entered	
	NPC 4/AD Construction Document Submittal	NPC 4 / AD upgrade regional major projects submittal.	08/07/2025	
	NPC 4/AD Permit Issuance	Obtain NPC 4/AD upgrade major project permit(s).	08/03/2026	
BLD-02921	Construction Final	NPC 4/AD project(s) - completion of all related projects.	08/04/2027	
		NPC 5 project(s) - completion of all related projects...	07/17/2026	
	Construction Milestone	NPC 4/AD Construction 20% major project completion...	10/05/2026	
	Evaluation Report Submittal	NPC 4/AD Evaluation Report submittal.	12/05/2022	
		NPC 5 Evaluation Report submittal - Water Rationing Plan.	11/17/2023	
	N/A		No Date Entered	
	NPC 4/AD Construction Document Submittal	NPC 4 / AD upgrade regional major projects submittal.	08/07/2025	
	NPC 4/AD Permit Issuance	Obtain NPC 4/AD upgrade major project permit(s).	08/03/2026	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2026 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Kaiser Permanente Foundation Hospital**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Kaiser Permanente Foundation Hospital**
What type of entity manages this facility? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Kaiser Permanente Foundation Hospital**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF