HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
17632 Mercy Southwest Hospital

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2030: Deadline to submit construction documents for NPC 4(a), NPC 5, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4(d), NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 17632 Mercy Southwest Hospital

Status: Approved

"Approved" indicates that the submitted Compliance Plan has been reviewed and the Office takes no exception to the submitted Compliance Plan. The Compliance Plan indicates that all regulatory deadlines will be met and the facility will be seismically compliant by January 1, 2030.


Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

Milestone	Missed Milestone	Met Milestone
Critical Milestone	Missed Critical Milestone	Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-02623	Main Hospital Building 1	4	2	NPC Retrofit	
BLD-02624	Main Hospital Building 2	4	2	NPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-02623	Main Hospital Building 1	4	2	NPC Retrofit	Retrofit to comply with NPC 4 and 5 requirements
BLD-02624	Main Hospital Building 2	4	2	NPC Retrofit	Retrofit to comply with NPC 4 and 5 requirements

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-02623	Construction Final	NPC-2 projects - completion of all related projects	04/30/2029	
		NPC-5 projects - completion of all related projects	04/30/2029	
	Construction Milestone	NPC-4 Construction 25% major project completion	09/30/2027	
		NPC-5 Construction 25% major project completion	09/30/2027	
	Evaluation Report Submittal	NPC-5 Evaluation Report submittal	12/17/2023	
		NPC-5 Water Rationing Plan Submittal	12/25/2023	
	NPC 4(d) Construction Document Submittal	NPC-4 upgrade regional major projects submittal	03/01/2026	
	NPC 4(d) Permit Issuance	Obtain NPC 4 upgrade major project permit	03/01/2027	
	NPC 5 Construction Document Submittal	NPC-5 upgrade regional major projects submittal	03/01/2026	
	NPC 5 Permit Issuance	Obtain NPC 5 upgrade major project permit	03/01/2027	
BLD-02624	Construction Final	NPC-2 projects - completion of all related projects	04/30/2029	
	Construction Milestone	NPC-4 Construction 25% major project completion	09/30/2027	
	Evaluation Report Submittal	NPC-5 Evaluation Report submittal	12/17/2023	
	NPC 4(d) Construction Document Submittal	NPC-4 upgrade regional major projects submittal	03/01/2026	
	NPC 4(d) Permit Issuance	Obtain NPC 4 upgrade major project permit	03/01/2027	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2026 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **CommonSpirit Health**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **CommonSpirit Health**
What type of entity manages the hospital? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **CommonSpirit Health**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF