HCAI Department of Health Care Access and Information

Site Plan

Lookup a facility by entering a facility number o...
18141 Palmdale Regional Medical Center

Regulatory Deadlines per 2020 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2030: Deadline to submit construction documents for NPC 4 & 5, Demolition, and Removal of Acute Care Service projects
March 1, 2030: Deadline for permits to be obtained for NPC 4&5, NPC 3, Demolition, and Removal of Acute Care Service projects
January 1, 2040: Deadline for all seismic compliance projects to be completed

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Seismic Compliance Plan for 18141 Palmdale Regional Medical Center

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because, although the facility is reporting that it will be compliant with the January 1, 2030 deadline, the Compliance Plan indicates that the facility will be non-compliant with the March 1, 2026. The compliance plan does not have 10 critical milestones. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

Milestone	Missed Milestone	Met Milestone
Critical Milestone	Missed Critical Milestone	Met Critical Milestone

Building No.	Bldg Name	EPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-05182	Main Building	5	4	NPC Retrofit	
BLD-06802	Employee Entrance Canopy	5	4	NPC Retrofit	
BLD-07329	West Tower	5	4	NPC Retrofit	
BLD-07330	East Tower	5	4	NPC Retrofit	
BLD-07331	Main Entrance Canopy	5	4	NPC Retrofit	
BLD-07336	Outpatient Canopy	5	4	NPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	EPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-05182	Main Building	5	4	NPC Retrofit	NPC-5 Compliance
BLD-06802	Employee Entrance Canopy	5	4	NPC Retrofit	NPC-5 Compliance
BLD-07329	West Tower	5	4	NPC Retrofit	NPC-5 Compliance
BLD-07330	East Tower	5	4	NPC Retrofit	NPC-5 Compliance
BLD-07331	Main Entrance Canopy	5	4	NPC Retrofit	NPC-5 Compliance
BLD-07336	Outpatient Canopy	5	4	NPC Retrofit	NPC-5 Compliance

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-05182	Construction Final	NPC-5 project(s) - completion of all related projects	12/31/2029	
	Construction Milestone	NPC-5 Construction 20% major project completion	06/30/2029	10 critical milestones are required for the intended to show progress throughout th
	Evaluation Report Submittal	NPC-5 Evaluation Report submittal (HAI) 2024-2357	09/02/2024	10 critical milestones are required for the intended to show progress throughout th
	NPC-5 Construction Document Submittal	NPC-5 upgrade regional major projects submittal	12/01/2026	
	NPC-5 Permit Issuance	Obtain NPC- 5 upgrade major project permit(s)	03/01/2028	
BLD-06802	Construction Final	NPC-5 project(s) - See BLD-05182 for intermediate milestones.	01/01/2030	
BLD-07329	Construction Final	NPC-5 project(s) - See BLD-05182 for intermediate milestones.	01/01/2030	
BLD-07330	Construction Final	NPC-5 project(s) - See BLD-05182 for intermediate milestones.	01/01/2030	
BLD-07331	Construction Final	NPC-5 project(s) - See BLD-05182 for intermediate milestones.	01/01/2030	
BLD-07336	Construction Final	NPC-5 project(s) - See BLD-05182 for intermediate milestones.	01/01/2030	One of the critical milestones from reflec facility

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Lancaster Hospital Corporation**
What type of entity owns this facility? **Private (Investor – Corporation)**
Who manages the hospital? **Lancaster Hospital Corporation**
What type of entity manages the hospital? **Private (Investor – Corporation)**
Who is financially responsible for the seismic upgrades? **Lancaster Hospital Corporation**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF