HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
18197 Barstow Community Hospital

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2026 CAC Chapter 6, Article 1, Section 1.2.2:
March 1, 2030: Deadline to submit construction documents for NPC 5 Construction, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/4D, NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2040: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 18197 Barstow Community Hospital

Status: Approved - Noncompliance Noted

"Approved with Non-Compliance Noted" indicates that the submitted Compliance Plan has been reviewed and approved, but that the facility is reporting that it will be non-compliant with one or both of the NPC regulatory deadlines. While the overall schedule is deemed reasonable and the facility is reporting they will be seismically compliant by January 1, 2030, this compliance plan schedule indicates that the facility will not meet the March 1, 2020 deadline. The Approved with Non-Compliance Noted status serves as a notice that facility's plan is not entirely compliant with 2020 California Administrative Code requirements.


Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

○ Milestone	○ Missed Milestone	○ Met Milestone
● Critical Milestone	● Missed Critical Milestone	● Met Critical Milestone

Building No.	Bldg Name	HPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-03294	Main Hospital Tower - North	5	4	NPC Retrofit	
BLD-03295	Main Hospital - South	5	4	NPC Retrofit	
BLD-03296	Porte-Cochere	5	4	NPC Retrofit	
BLD-03297	Entrance Canopy - East	5	4	NPC Retrofit	
BLD-03298	Entrance Canopy - West	5	4	NPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	HPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-03294	Main Hospital Tower - North	5	4	NPC Retrofit	Upgrade building to NPC-5 compliance.
BLD-03295	Main Hospital - South	5	4	NPC Retrofit	Upgrade building to NPC-5 compliance.
BLD-03296	Porte-Cochere	5	4	NPC Retrofit	Upgrade building to NPC-5 compliance.
BLD-03297	Entrance Canopy - East	5	4	NPC Retrofit	Upgrade building to NPC-5 compliance.
BLD-03298	Entrance Canopy - West	5	4	NPC Retrofit	Upgrade building to NPC-5 compliance.

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-03294	Construction Commencement	NPC-5 Construction commencement	05/31/2028	
	Construction Final	completion of all NPC 5 related projects	12/31/2029	
	Construction Milestone	NPC-5 40% major construction completion	06/30/2029	
		NPC-5 40% major construction completion	03/28/2029	
		NPC-5 75% major construction completion	10/31/2029	
		NPC-5 20% of major construction completion	10/31/2028	
	Evaluation Report Submittal	NPC-5	05/31/2026	
	N/A		No Date Entered	
	NPC-5 Construction Document Submittal	NPC-5 upgrade regional major projects submittal	06/30/2026	Please add related project numbers.
	NPC-5 Permit Issuance	Obtain NPC-5 Permit(s)	12/31/2027	
BLD-03295	Construction Final	NPC-5 Project Completion - see BLD-03295 for intermediate ...	12/31/2029	
	N/A		No Date Entered	
BLD-03296	Construction Final	NPC-5 Project Completion - see BLD-03295 for intermediate ...	12/31/2029	
	N/A		No Date Entered	
BLD-03297	Construction Final	NPC-5 Project Completion - see BLD-03295 for intermediate ...	12/31/2029	
	N/A		No Date Entered	
BLD-03298	Construction Final	NPC-5 Project Completion - see BLD-03295 for intermediate ...	12/31/2029	
	N/A		No Date Entered	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Barstow Community Hospital**
What type of entity owns this facility? Private (Investor – Corporation)
Who manages the hospital? **Barstow Community Hospital**
Who operates the hospital? Private (Investor – Corporation)
Who is financially responsible for the seismic upgrades? **Barstow Community Hospital**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF