HCAi Department of Health Care Access and Information

Site Plan

Lookup a facility by entering a facility number o..
18202 Adventist Health Tehachapi Valley

Regulatory Deadlines per 2025 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2026: Deadline to submit construction documents for NPC 4/4D, NPC 5, Demolition, and Removal of Acute Care Service projects
March 1, 2028: Deadline for permits to be obtained for NPC 4/4D, NPC 5, Demolition, and Removal of Acute Care Service projects
January 1, 2030: Deadline for all sesimic compliance projects to be completed

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Seismic Compliance Plan for 18202 Adventist Health Tehachapi Valley

Status: Not Approved

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved at this time. This facility reports that it will meet all applicable NPC deadlines. The Compliance Plan also indicates that the facility will not be seismically compliant by the January 1, 2030 deadline and needs additional time. This Compliance Plan has been reviewed in conjunction with an AB 869 delay application with a request to delay the facility's final seismic compliance up to June 29, 2032. However, the Office concludes that the schedule includes timelines that are not reasonable and does not include 10 critical milestones. See comments below. An amended Compliance Plan shall be submitted to address and resolve these comments, the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend

○ Milestone	○ Missed Milestone	○ Met Milestone
● Critical Milestone	● Missed Critical Milestone	● Met Critical Milestone

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hosptial)	Progress
BLD-03237	Main Entrance Building	5	4	NPC Retrofit	
BLD-05541	Medical / Surgical Facility Building	5	4	NPC Retrofit	
BLD-05542	Obstetrical Facilities Building	5	4	NPC Retrofit	
BLD-05543	D & T Building	5	4	NPC Retrofit	
BLD-06627	Mechanical Yard	N/A	4	NPC Retrofit	



Compliance Type Tables - Click to Hide

Compliance Method:

This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	SPC	NPC	Compliance Type (Reported by Hosptial)	Narrative (Reported by Hosptial)
BLD-03237	Main Entrance Building	5	4	NPC Retrofit	Upgrade to NPC-5 Compliance by 2033 (pending AB 869 extension approval).
BLD-05541	Medical / Surgical Facility Building	5	4	NPC Retrofit	Upgrade to NPC-5 Compliance by 2033 (pending AB 869 extension approval).
BLD-05542	Obstetrical Facilities Building	5	4	NPC Retrofit	Upgrade to NPC-5 Compliance by 2033 (pending AB 869 extension approval).
BLD-05543	D & T Building	5	4	NPC Retrofit	Upgrade to NPC-5 Compliance by 2033 (pending AB 869 extension approval).
BLD-05544	Main Entrance Canopy	5	4	NPC Retrofit	Canopy only - no services.
BLD-05545	ED Canopy	5	4	2030 Compliant Building	Canopy only, no services.
BLD-05546	CT Trailer Canopy	5	4	2030 Compliant Building	Canopy only, no services.
BLD-06624	Main Entrance High Canopy	5	4	2030 Compliant Building	Canopy only - no services.
BLD-06625	ED High Canopy	5	4	2030 Compliant Building	Canopy only, no services.
BLD-06626	Trash Enclosure	5	4	2030 Compliant Building	Roof for trash compactor - no services.

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:

This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hosptial)	HCAI Comments
BLD-03237	New Tanks	Assuming AB 869 extension approved, complete compliance.	06/29/2032	
	NPC 5 Construction Document Submittal	Assuming AB 869 extension is approved, submit NPC-5 CDs.	06/09/2030	This timeframe is substantially longer tha unreasonable. Per 2025 CAC Chapter 6
	NPC 5 Permit Issuance	Assuming AB 869 extension is approved, receive building permit.	01/12/2031	10 critical milestones are required for the progress throughout the facility and shou
BLD-05541	New Tanks	Assuming AB 869 extension approved, complete compliance.	06/29/2032	
	NPC 5 Construction Document Submittal	Assuming AB 869 extension is approved, submit NPC-5 CDs.	06/09/2030	The NPC 5 upgrade apply to all building assign all NPC 5 milestones and remai
	NPC 5 Permit Issuance	Assuming AB 869 extension is approved, receive building permit.	01/12/2031	
BLD-05542	New Tanks	Assuming AB 869 extension approved, complete compliance.	06/29/2032	
	NPC 5 Construction Document Submittal	Assuming AB 869 extension is approved, submit NPC-5 CDs.	06/09/2030	The NPC 5 upgrade apply to all building assign all NPC 5 milestones and remai
	NPC 5 Permit Issuance	Assuming AB 869 extension is approved, receive building permit.	01/12/2031	
BLD-05543	New Tanks	Assuming AB 869 extension approved, complete compliance.	06/29/2032	
	NPC 5 Construction Document Submittal	Assuming AB 869 extension is approved, submit NPC-5 CDs.	06/09/2030	The NPC 5 upgrade apply to all building assign all NPC 5 milestones and remai
	NPC 5 Permit Issuance	Assuming AB 869 extension is approved, receive building permit.	01/12/2031	
BLD-05544	N/A		No Date Entered	Please show Construction Final Milesto milestones.
BLD-05545	N/A		No Date Entered	Please show Construction Final Milesto milestones.
BLD-05546	N/A		No Date Entered	Please show Construction Final Milesto milestones.
BLD-06624	N/A		No Date Entered	Please show Construction Final Milesto milestones.
BLD-06625	N/A		No Date Entered	Please show Construction Final Milesto milestones.
BLD-06626	N/A		No Date Entered	Please show Construction Final Milesto milestones.
BLD-06627	New Tanks	Assuming AB 869 extension approved, complete compliance.	06/29/2032	
	NPC 5 Construction Document Submittal	Assuming AB 869 extension is approved, submit NPC-5 CDs.	06/09/2030	This timeframe is substantially longer tha unreasonable. Per 2025 CAC Chapter 6
	NPC 5 Permit Issuance	Assuming AB 869 extension is approved, receive building permit.	01/12/2031	

Facility's Request for Delay - Click to Hide

The Facility has requested a delay of the January 1, 2030 deadline to June 29, 2032 for Seismic Compliance
Application status in process. HCAI Comments have been issued:
Link to AB 869 Letters

Who owns this facility? **Adventist Health Medical Center Tehachapi**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who managers the hospital? **Adventist Health Medical Center Tehachapi**
What type of entity manages this hospital? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Adventist Health Medical Center Tehachapi**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF