

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific

Regulatory Deadlines per 2020 CAC Chapter 6, Article 1, Section 1.2.1:

- March 1, 2020:** Deadline to submit construction documents for NPC 6102, NPC 9, Demolition, and Removal of Acute Care Service projects
- March 1, 2020:** Deadline for permits to be obtained NPC 6102, NPC 9, Demolition, and Removal of Acute Care Service projects
- January 1, 2020:** Deadline for all seismic compliance projects to be completed

Seismic Compliance Plan for 11621 Encino Hospital Medical Center

¹“Not Approved” indicates that the submitted Compliance Plan has been reviewed and is not approved because, although the facility is reporting that it will be compliant with the January 1, 2030 deadline, the plan does not include a sufficiently detailed path to resolve all areas of non-compliance and the compliance plan does not have 10 critical milestones. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments; the Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule - Click to Hide

Summary Schedule

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. [HSAFALL has verified that a reference was made. It is marked on map.](#)

Summary Exhibit Legend

© 2013 Pearson Education, Inc. or its affiliate(s). All rights reserved.

[illegible]

Compliance Type Tables - Click to Hide

Compliance Method:

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCA are included alongside the hospital's reported information.

Activity No.	Activity Name	SPC	NPC	Long-term Task (Reported to Manager)	Timeline (Reported by Manager)
B-0-00076	North Wing	2	2	SPC and NPC Refurb	SPC'd & NPC'd Upgrades
B-0-00076	West Wing	2	2	SPC and NPC Refurb	SPC'd & NPC'd Upgrades
B-0-00077	Main Tower / Management Office Wing	2	2	SPC and NPC Refurb	SPC'd & NPC'd Upgrades
B-0-07190	East Entrance Staircase	2a	2a	NPC Refurb	NPC Upgrades
B-0-07190	Engineering Shop	2a	2a	NPC Refurb	NPC Upgrades

Building Milestone Description Table--Click to Hide

Description of Milestones to achieve Islamic Compliance:

Description of Milestones to achieve Seismic Compliance: This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the strategies for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Project Name	Western Type	Design/ID	Completion Date Reported by Applicant	USGS Comments
BIO-001	Conservation Commitment	USFWS CFWP - CFWP Decision Tree	03/01/2007	
	Conservation Fund	USFWS project - completion of initial project	03/01/2007	
	Conservation Initiative	USFWS CFWP - USFWS CFWP Decision Tree	03/01/2007	Phase added reference to BLD-017
	N/A	USFWS CFWP - USFWS CFWP Decision Tree	03/01/2007	Phase added to Conservation Fund and USFWS CFWP Decision Tree
BIO-002	Conservation Commitment	USFWS CFWP - CFWP Decision Tree	03/01/2007	
	Conservation Fund	USFWS project - completion of initial project	03/01/2007	
	Conservation Initiative	USFWS CFWP - USFWS CFWP Decision Tree	03/01/2007	Phase added reference to BLD-017
	N/A	USFWS CFWP - USFWS CFWP Decision Tree	03/01/2007	Phase added to Conservation Fund and USFWS CFWP Decision Tree
BIO-003	Conservation Commitment	USFWS CFWP - CFWP Decision Tree	03/01/2007	
	Conservation Fund	USFWS project - completion of initial project	03/01/2007	
	Conservation Initiative	USFWS CFWP - USFWS CFWP Decision Tree	03/01/2007	Phase added reference to BLD-017
	N/A	USFWS CFWP - USFWS CFWP Decision Tree	03/01/2007	Phase added to Conservation Fund and USFWS CFWP Decision Tree
BIO-004	Conservation Commitment	USFWS CFWP - CFWP Decision Tree	03/01/2007	
	Conservation Fund	USFWS project - completion of initial project	03/01/2007	
	Conservation Initiative	USFWS CFWP - USFWS CFWP Decision Tree	03/01/2007	Phase added reference to BLD-017
	N/A	USFWS CFWP - USFWS CFWP Decision Tree	03/01/2007	Phase added to Conservation Fund and USFWS CFWP Decision Tree

Facility's Request for Delay - Click to Hide

HICAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2020 seismic compliance deadline under AQ 969 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **PRIME HEALTHCARE FOUNDATION - ENGINO, LLC**
 What type of entity owns this facility? **Private (Investor - Limited Liability Company)**
 Who manages the hospital? **PRIME HEALTHCARE FOUNDATION - ENGINO, LLC**
 What type of entity manages this hospital? **Private (Investor - Limited Liability Company)**
 Who is financially responsible for the seismic upgrades? **PRIME HEALTHCARE FOUNDATION - ENGINO, LLC**
 Other contact financially obligated for infrastructure improvements: **None**