

Regulatory Deadlines per 2028 CAC Chapter 8, Article 1, Section 1.8.2:
March 1, 2028: Deadline to submit construction documents for NPC 610; NPC 8, Demolition, and Removal of Acute Care Service projects
March 1, 2028: Deadline for permits to be obtained for NPC 610; NPC 8, Demolition, and Removal of Acute Care Service projects
January 1, 2029: Deadline for all seismic compliance projects to be completed

¹ "Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because, although the facility is reporting that it will be compliant with the January 1, 2020 deadline, the plan does not include a sufficiently detailed path to resolve all areas of non-compliance. No NRC-440DS project record in HCAI database for BLD-02154, NRC Upgrade required. RAGS application required for BLD-02105. Please submit evaluation and retrofit projects and a path for compliance to reach 2020 deadline. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments. The Office is available to discuss any comments with the facility and to provide support in resolving the outstanding issues.

Summary Schedule
This section provides

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the

Summary Executive Legend

○ Silstone ○ Mixed Silstone ○ Met Silstone
● Critical Silstone ● Mixed Critical Silstone ● Met Critical Silstone

[illegible]

Compliance Type Tables - Click to Hide

Compliance Method:

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCA are included alongside the hospital's reported information.

[illegible]

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Islamic Compliance:

This table shows detailed, building-level milestone information reported by the hospitals. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCIN comments on the reported milestones are included in the table.

Fiscal Year	Initiative Title	Program Description		Completion Date Reported by	
		Program	Activity	Program	Activity
Fiscal 2009	Executive Report Submitted	SPR 020	Submitted	03/03/2009	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2009	The building is not SPR 020 committee. It is a separate report to the SPR 020 committee.
	Executive Report Submitted	SPR 020	Submitted	03/03/2009	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2009	Present at SPR 020 Committee
Fiscal 2010	Executive Report Submitted	SPR 020	Submitted	03/03/2010	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2010	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2010	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2010	Present at SPR 020 Committee
Fiscal 2011	Executive Report Submitted	SPR 020	Submitted	03/03/2011	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2011	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2011	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2011	Present at SPR 020 Committee
Fiscal 2012	Executive Report Submitted	SPR 020	Submitted	03/03/2012	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2012	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2012	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2012	Present at SPR 020 Committee
Fiscal 2013	Executive Report Submitted	SPR 020	Submitted	03/03/2013	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2013	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2013	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2013	Present at SPR 020 Committee
Fiscal 2014	Executive Report Submitted	SPR 020	Submitted	03/03/2014	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2014	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2014	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2014	Present at SPR 020 Committee
Fiscal 2015	Executive Report Submitted	SPR 020	Submitted	03/03/2015	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2015	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2015	Present at SPR 020 Committee
	Executive Report Submitted	SPR 020	Submitted	03/03/2015	Present at SPR 020 Committee

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2020 seismic compliance deadline under AS 869 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Sharp Grossmont Hospital**
 What type of entity owns this facility? **District**
 Who manages the hospital? **Sharp Grossmont Hospital**
 What type of entity manages this hospital? **District**
 Who is financially responsible for the seismic upgrades? **Sharp Grossmont Hospital**
 Other contact financially obligated for infrastructure improvements: **None**

[Click to Download PDF](#)