

This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved. While the facility is potentially eligible for a delay under AD 959 and has submitted a request to delay seismic compliance until January 1, 2033, the submitted Compliance Plan does not include a sufficiently detailed path to resolve all areas of non-compliance, and the Office concludes that the schedule is not reasonable. See the following paragraph for more information. The Compliance Plan that shall be submitted to address and resolves these concerns. The Office is available to discuss any concerns with the facility and to provide support in resolving the outstanding issues. The facility is confident that it will be non-compliant with the March 1, 2026, deadline.

Summary Schedule - Click to Hide

This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCA has verified that a milestone was met, it is marked as met.

 Bluestone
 Mixed Bluestone
 Met Bluestone
 Colored Bluestone
 Mixed Colored Bluestone
 Met Colored

[illegible]

Compliance Type Tables - Click to Hide

This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCA are included alongside the hospital's reported information.

[illegible]

Building Milestone Description Table--Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCRN comments on the reported milestones are included in the table.

Project No.	Project Type	Objectives	Completion Date, Reported by	NGO Comments
2015-0106	Construction Fund	NGP 41 Construction Fund NGP 41 Construction Fund 100% completion	01/01/2015	
	Construction Material	NGP 41 Construction 20% report project NGP 41 construction 20% completion	01/01/2015	
	Production Report Subtotal	NGP 41 Construction Fund	01/01/2015	
	NGP 41000 Point Source	NGP 41000 Point Source	01/01/2015	For compliance per facility checklist
2015-0107	Construction Fund	NGP 41000 Point Source NGP 41000 Point Source 100% completion	01/01/2015	
	Construction Material	NGP 41000 Point Source 100% completion	01/01/2015	
	Production Report Subtotal	NGP 41000 Point Source 100% completion	01/01/2015	
	NGP 41000 Point Source	NGP 41000 Point Source 100% completion	01/01/2015	
2015-0108	Construction Fund	NGP 41000 Point Source NGP 41000 Point Source 100% completion	01/01/2015	
	Construction Material	NGP 41000 Point Source 100% completion	01/01/2015	
	Production Report Subtotal	NGP 41000 Point Source 100% completion	01/01/2015	
	NGP 41000 Point Source	NGP 41000 Point Source 100% completion	01/01/2015	

Facility's Request for Delay - Click to Hide

The Facility has requested a delay of the January 1, 2020 deadline to January 1, 2022 for Seismic Compliance Application status in process. WCAI Comments have been issued:
[Link to AQ 002 Letters](#)

Who owns this facility? **Tri City Medical Center**
 What type of entity owns this facility? **District**
 Who manages the hospital? **Tri City Medical Center**
 What type of entity manages this hospital? **District**
 Who is financially responsible for the seismic upgrades? **Tri City Medical Center**
 Other contract financially obligated for infrastructure improvements: **None**

[Click to Download PDF](#)