

Regulatory Deadlines per 2028 CAC Chapter 8, Article 1, Section 1.8.2:
March 1, 2028: Deadline to submit construction documents for NPC 610; NPC 8, Demolition, and Removal of Acute Care Service projects
March 1, 2028: Deadline for permits to be obtained for NPC 610; NPC 8, Demolition, and Removal of Acute Care Service projects
January 1, 2029: Deadline for all seismic compliance projects to be completed

This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific

"Not Approved" indicates that the submitted Compliance Plan has been reviewed and is not approved because, although the facility is reporting that it will be compliant with the January 1, 2030 deadline, the Compliance Plan indicates that the facility will be non-compliant with the March 1, 2026 deadline. The plan does not include a sufficiently detailed path to resolve all areas of non-compliance. Please read out SCU to resolve 2a designations. Please provide a path for compliance to reach 2030 deadline. See the following comments. An amended Compliance Plan shall be submitted to address and resolve these comments. The Office is available to discuss any comments with the facility and to provide support in reaching the outstanding issues.

Milestones are represented by circles on the timeline—however, a circle is used for additional details. All milestones and dates are reported by the hospital. IHS/AT has verified that a milestone was met. It is marked as met.

[illegible]

Compliance Type Tables - Click to Hide

This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCN are included alongside the hospital's reported information.

[illegible]

Building Milestone Description Table - Click to Hide

This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCRN comments on the reported milestones are included in the table.

[illegible]

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2020 seismic compliance deadline under AQ 949 were due on January 1, 2026 per 2025 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **San Joaquín Community Hospital**
 What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
 Who manages the hospital? **San Joaquín Community Hospital**
 What type of entity manages this hospital? **Non-profit Corporation (incl. Church-related)**
 Who is financially responsible for the seismic upgrades? **San Joaquín Community Hospital**
 Other contact financially obligated for infrastructure improvements: **None**

[Click to Download PDF](#)