HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
11598 East Los Angeles Doctors Hospital

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2020 CAC Chapter 6, Article 1, Section 1.2.2:
March 1, 2030: Deadline to submit construction documents for NPC 4(a)1, NPC 5, Demolition, and Removal of Acute Care Service projects
March 1, 2030: Deadline for permits to be obtained for NPC 4(a)1, NPC 5, Demolition, and Removal of Acute Care Service projects
January 1, 2040: Deadline for all seismic compliance projects to be completed

Seismic Compliance Plan for 11598 East Los Angeles Doctors Hospital

Status: Not Submitted

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.



Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility?
What type of entity owns this facility?
Who manages the hospital?
What type of entity manages this hospital?
Who is financially responsible for the seismic upgrades?
Other contact financially obligated for infrastructure improvements:

Click to Download PDF