HCAI Department of Health Care Access and Information

Site Map

Lookup a facility by entering a facility number o...
12285 Rady Children's Hospital San Diego

What You'll Find on This Page
This page is organized into several sections that explain how the hospital plans to achieve seismic compliance across its campus. Each section presents a different level of detail, from high-level timelines to building-specific information.

Regulatory Deadlines per 2020 CAC Chapter 6, Article 1, Section 1.5.2:
March 1, 2030: Deadline to submit construction documents for NPC 4, NPC 5, Demolition, and Removal of Acute Care Service projects.
March 1, 2030: Deadline for permits to be obtained for NPC 4/5/0, NPC 5, Demolition, and Removal of Acute Care Service projects.
January 1, 2030: Deadline for all seismic compliance projects to be completed.

Seismic Compliance Plan for 12285 Rady Children's Hospital San Diego

Status: Approved

"Approved" indicates that the submitted Compliance Plan has been reviewed and the Office takes no exception to the submitted Compliance Plan. The Compliance Plan indicates that all regulatory deadlines will be met and the facility will be seismically compliant by January 1, 2030.

Summary Schedule - Click to Hide

Summary Schedule
This section provides a visual timeline for each building on the hospital's campus, showing the reported plan for achieving seismic compliance. Milestones are represented by circles on the timeline—hover over a circle to see additional details. All milestones and dates are reported by the hospital. If HCAI has verified that a milestone was met, it is marked as met.

Summary Schedule Legend
Milestone | Missed Milestone | Met Milestone
Critical Milestone | Missed Critical Milestone | Met Critical Milestone

Building No.	Bldg Name	PPC	NPC	Compliance Type (Reported by Hospital)	Progress
BLD-02866	Dining Room - Original Hospital	2	3	No OAC services, convert to OSHPD 1R	
BLD-02870	2nd Dining Room - Original Hospital	2	3	No OAC services, convert to OSHPD 1R	
BLD-02871	Intensive Care Unit	4	3	NPC Retrofit	
BLD-02872	Co-Generation Plant	4	3	NPC Retrofit	
BLD-02873	Clinical Lab	3	3	NPC Retrofit	
BLD-02876	Radiology Addition	3	3	NPC Retrofit	
BLD-02878	Children's Way Pavilion (10A & 10B)	4	3	NPC Retrofit	
BLD-02880	Children's Way Pavilion - Clinic Addition	4	3	NPC Retrofit	
BLD-02888	Surgical Unit	4	3	NPC Retrofit	
BLD-02770	Gen Storage Building	NON	4	No OAC services, convert to OSHPD 1R	
BLD-02772	Bridge to Acute Care Pavilion	4	4	NPC Retrofit	
BLD-02773	Emergency Generator Building	3	4	NPC Retrofit	
BLD-02127	D Wing - Original Hospital	2	3	No OAC services, convert to OSHPD 1R	
BLD-02128	D Wing - Original Hospital	2	3	No OAC services, convert to OSHPD 1R	
BLD-02720	Trauma Room Additions	3	3	NPC Retrofit	
BLD-02788	Intensive Care Unit	4	3	NPC Retrofit	
BLD-02197	Paraagreey to NICU	3	3	NPC Retrofit	
BLD-02788	Children's Way Pavilion - Bridge	3	3	NPC Retrofit	
BLD-03847	Acute Care Pavilion	5	4	NPC Retrofit	
BLD-02886	Main Pavilion Loading Dock Canopy	4	3	NPC Retrofit	

Milestone Completion Date

Compliance Type Tables - Click to Hide

Compliance Method:
This table lists each building on the hospital's campus and the method the hospital has reported it will use to achieve seismic compliance. Any comments or clarifications provided by HCAI are included alongside the hospital's reported information.

Building No.	Bldg Name	PPC	NPC	Compliance Type (Reported by Hospital)	Narrative (Reported by Hospital)
BLD-02863	Null	Null	Null	Demolish building	Building has been demolished.
BLD-02866	Dining Room - Original Hospital	2	3	No OAC services, convert to OSHPD 1R	Currently working on Construction Documents to be submitted before 3/1/26
BLD-02868	Null	Null	Null	Demolish building	Building has been demolished
BLD-02869	Null	Null	Null	Demolish building	Building already demolished
BLD-02870	2nd Dining Room - Original Hospital	2	3	No OAC services, convert to OSHPD 1R	Working on Construction Documents to be submitted by 3/1/26
BLD-02871	Intensive Care Unit	4	3	NPC Retrofit	OAC services will be relocated to new building 09800 currently under construction.
BLD-02872	Co-Generation Plant	4	3	NPC Retrofit	Working on Construction Documents to be submitted by 3/1/26
BLD-02873	Clinical Lab	3	3	NPC Retrofit	Working on Construction Documents to be submitted by 3/1/26
BLD-02874	Null	Null	Null	Demolish building	Building already demolished
BLD-02876	Radiology Addition	3	3	NPC Retrofit	Working on Construction Documents to be submitted by 3/1/26

Building Milestone Description Table - Click to Hide

Description of Milestones to achieve Seismic Compliance:
This table shows detailed, building-level milestone information reported by the hospital. Each building may have up to ten milestones that describe the steps the hospital plans to take—and the timelines for taking them—to achieve seismic compliance. Any HCAI comments on the reported milestones are included in the table.

Building No.	Milestone Type	Description	Completion Date (Reported by Hospital)	HCAI Comments
BLD-02863	Additional Milestone	Building has been demolished	01/28/2025	
BLD-02866	Additional Milestone	Building removed from Acute Care as no construction was needed	12/14/2029	
	Evaluation Report Submittal	Building not connected to an Acute Care Building post 2030. Also, there are no utilities feeding fro	01/15/2026	
BLD-02868	Additional Milestone	Building has been demolished	No Date Entered	
BLD-02869	Additional Milestone	Building has been demolished	01/28/2025	
BLD-02870	Additional Milestone	Building removed from Acute Care as no construction was needed	12/14/2029	
	Evaluation Report Submittal	Building not connected to an Acute Care Building post 2030. Also, there are no utilities feeding fro	01/23/2026	
BLD-02871	Additional Milestone	Will apply for NPC #2 Level 1 wrap-critical services are relocated to the new building 09800.	09/15/2029	
	Construction Final	NPC-3 Construction Final received on building 09800 & 09850	01/15/2029	
	Evaluation Report Submittal	NPC #2 Letter of Intent and Operational Plan to be submitted including Sub-critical services will	01/23/2026	
BLD-02872	Additional Milestone	20% Construction Complete	10/27/2026	
		60% construction complete	11/30/2026	
	Construction Final	NPC-4 Construction Final	12/29/2028	
		NPC-5 Construction Final received on building 09850	01/15/2029	
	Evaluation Report Submittal	NPC-4 Evaluation Report submittal	01/23/2026	
	NPC 4/0 Construction Document Submittal	Plans are being developed	02/27/2026	
	NPC 4/0/ Permit Issuance	Permit issued to start construction	12/20/2027	
BLD-02873	Additional Milestone	20% construction completion	02/19/2027	
		60% construction completion	03/12/2027	
	Construction Final	NPC 4 - fire sprinklers construction final	09/28/2027	
		NPC-5 Construction Final received on buildings 09802 & 09850	01/15/2029	
	Evaluation Report Submittal	Evaluation Report for NPC 4	01/23/2026	

Facility's Request for Delay - Click to Hide

HCAI has not received an application for delay from this facility. Applications for a delay to the January 1, 2030 seismic compliance deadline under AB 869 were due on January 1, 2026 per 2020 CAC Chapter 6, Article 1, Section 1.5.2

Who owns this facility? **Rady Children's Hospital San Diego**
What type of entity owns this facility? **Non-profit Corporation (incl. Church-related)**
Who manages the hospital? **Rady Children's Hospital San Diego**
What type of entity manages the hospital? **Non-profit Corporation (incl. Church-related)**
Who is financially responsible for the seismic upgrades? **Rady Children's Hospital San Diego**
Other contact financially obligated for infrastructure improvements: **None**

Click to Download PDF